

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD

CONSTITUENCY NAME:KANGEMA

PROJECT IMPLEMENTATION REPORT AS AT 30/12/2020

Financial year	Project name	Approved activity	Estimated Cost	Amount allocated	Completion date	Implementation status	Expected Beneficiaries	Remarks
2012/13	3% Administration	Running CDF office administrative affairs-stationeries, salaries,	2,349,960.00	2,349,960.00	30.06.2013	Complete	NGCDF office & NGCDF staff	Funds Utilised
2013/14	6% Administration	Running CDF office administrative affairs-stationeries, salaries,	3,395,761.80	3,395,761.80	30.06.2014	Complete	NGCDF office & NGCDF staff	Funds Utilised
2014/15	Administration	CDFC allowances,staff salaries,vehicle expenses and other administrative cost.	5,144,668.14	5,144,668.14	30.06.2015	Complete	Committee members	Funds Utilised
2012/13	Bursary	Awards for school fees to needy and poor secondary,Colleges and	11,749,799.00	#####	30.06.2013	Complete	Constituency residents.	Funds utilised
2013/14	Bursary	For Assisting bright needy and poor students in the Constituency to access quality	14,149,007.50	#####	30.06.2014	Complete	Constituency residents.	Funds Utilised
2014/15	Bursary	Payment of Bursary to Needy Students.	20,000,000.00	#####	30.06.2015	Complete	Constituency residents.	Funds Utilised
2015/16	Bursary Secondary Schools	Payment of bursary to needy student	13,836,361.25	#####	30.06.2016	Complete	Constituency students	Funds Utilised
2015/16	Bursary Tertiary Schools	Payment of bursary to needy student	8,000,000.00	8,000,000.00	30.06.2016	Complete	Constituency students	Funds Utilised
2016/17	Bursary Secondary Schools	Payment of bursary to needy student	12,095,172.00	#####	30.06.2017	Complete	Constituency Students	Funds utilised.

2016/17	Bursary Tertiary Schools	Payment of bursary to needy student	7,000,000.00	7,000,000.00	30.06.2017	Complete	Constituency Students	Funds utilised.
2017/18	Bursary Secondary Schools	Payment of bursary to needy student	11,560,344.83	#####	30.06.2018	Complete	Constituency students	Funds utilised
2017/18	Bursary Tertiary Schools	Payment of bursary to needy student	7,000,000.00	7,000,000.00	30.06.2018	Complete	Constituency students	Funds utilised
2017/18	CATs/Assessments	Printing and distribution of CATs& Assessments	2,000,000.00	2,000,000.00	30.06.2018	Complete	Constituency students	Funds utilised
2018/19	Bursary Secondary Schools	Payment of bursary to needy student	20,000,000.00	#####	30.06.2019	Complete	Constituency students	Funds utilised
2018/19	Bursary Tertiary Schools	Payment of bursary to needy student	7,260,218.07	7,260,218.07	30.06.2019	Complete	Constituency students	Funds utilised
2019/20	Bursary Secondary Schools	Payment of bursary to needy student	20,000,000.00	#####	30.06.2020	Reallocated	Constituency students	Reallocated
2019/20	Bursary Special Schools	Payment of bursary to needy student	241,931.00	241,931.00	30.06.2020	Complete	Constituency students	Complete
2019/20	Bursary Tertiary Schools	Payment of bursary to needy student	7,100,000.00	7,100,000.00	30.06.2020	Reallocated	Constituency students	Reallocated
2019/20	Bursary University Schools	Payment of bursary to needy student	7,000,000.00	7,000,000.00	30.06.2020	Complete	Constituency students	Complete
2020/21	Bursary Secondary Schools	Payment of bursary to needy students in Secondary schools	20,000,000.00	#####	30.06.2021	On-going	Constituency students	Continous exercise.

2020/21	Bursary Special Schools	Payment of bursary to needy students in special schools	184,344.83	184,344.83	30.06.2021	On-going	Constituency students	Continous exercise.
2020/21	Bursary Tertiary Schools	Payment of bursary to needy students in tertiary institutions	7,100,000.00	7,100,000.00	30.06.2021	On-going	Constituency students	Continous exercise.
2020/21	Bursary University Schools	Payment of bursary to needy students in universities.	7,000,000.00	7,000,000.00	30.06.2021	On-going	Constituency students	Continous exercise.
2014/15	CDF Office	To purchase a constituency software and networking of the new CDF office.	500,000.00	500,000.00	30.06.2015	Complete	Constituency residents & NGCDF staffs	Complete and in-use
2014/15	CDF Office	To purchase office furniture chairs,desk,cabinets jadh hall chairs	1,000,000.00	1,000,000.00	30.06.2015	Complete	Constituency residents & NGCDF staffs	Complete and in-use
2015/16	CDFC/PMC Capacity Building	Undertake Training of the PMCs/CDFCs/Staff on CDF Related issues	920,363.35	920,363.35	30.06.2016	Complete	NGCDF staff,Committee members and PMCs	Funds Utilised
2016/17	CDFC/PMC Capacity Building	Undertake Training of the PMCs/CDFCs/Staff on CDF Related issues	756,897.00	756,897.00	30.06.2017	Complete	NGCDF staff,Committee members and PMCs	Funds utilised.
2017/18	CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	767,241.38	767,241.38	30.06.2018	Complete	NGCDF staff,Committee members and PMCs	Funds utilised
2018/19	CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	1,000,000.00	1,000,000.00	30.06.2019	Complete	NGCDF staff,Committee members and PMCs	Funds utilised
2019/20	CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	1,236,309.51	1,236,309.51	30.06.2020	Complete	Committee members	Funds utilised
2020/21	CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	1,236,309.51	1,236,309.51	30.06.2021	On-going	Committee members	Continous exercise.

2015/16	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,608,000.00	1,608,000.00	30.06.2016	Complete	Committee members	Funds Utilised
2015/16	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,500,000.00	1,500,000.00	30.06.2016	Complete	Committee members	Funds Utilised
2016/17	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,500,000.00	1,500,000.00	30.06.2017	Complete	Committee members	Funds utilised.
2016/17	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,200,000.00	1,200,000.00	30.06.2017	Complete	Committee members	Funds utilised.
2017/18	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,500,000.00	1,500,000.00	30.06.2018	Complete	Committee members	Funds utilised
2017/18	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,200,000.00	1,200,000.00	30.06.2018	Complete	Committee members	Funds utilised
2017/18	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	682,758.62	682,758.62	30.06.2018	Complete	Committee members	Funds Utilised
2017/18	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	341,379.32	341,379.32	30.06.2018	Complete	Committee members	funds utilised
2018/19	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,877,845.20	1,877,845.20	30.06.2019	Complete	Committee members	Funds utilised
2018/19	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,362,735.60	1,362,735.60	30.06.2019	Complete	Committee members	Funds utilised
2019/20	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	2,390,198.40	2,390,198.40	30.06.2020	Complete	Committee members	Funds utilised

2019/20	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,730,833.31	1,730,833.31	30.06.2020	Complete	Committee members	Funds utilised
2020/21	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	2,376,377.71	2,376,377.71	30.06.2021	To start	Committee members	Funds yet to received from the Ngcdf Board.
2020/21	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,730,833.31	1,730,833.31	30.06.2021	To start	Committee members	Funds yet to received from the Ngcdf Board.
2013/14	Dr. Kiano Secondary School	Construction of an administration block.	2,850,000.00	1,000,000.00	30.06.2014	New	students of the school	Construction ongoing,requires more funding to complete.
2015/16	Dr. Kiano Secondary school	Construction of Administration Block- Electrical fittings, Plumbing	2,850,000.00	500,000.00	30.06.2016	Ongoing	Teaching & Non-teaching staff.	Requires more funding to complete.
2016/17	Dr.Kiano Secondary school	Completion of An Administration Block.	2,850,000.00	500,000.00	30.06.2017	Ongoing	Teaching & Non-teaching staff.	Requires more funding to complete.
2017/18	Dr.Kiano Secondary school.	Completion of administration block- Plaster, painting, landscaping around, gutters	2,850,000.00	650,000.00	30.06.2018	Ongoing	Teaching staff	Almost complete.
2018/19	Dr.Kiano Secondary school.	Completion of administration block- Plaster, painting, landscaping around, gutters	2,850,000.00	200,000.00	30.06.2019	Complete	Teaching staff	Complete and in-use.
2012/13	Emergency Fund	Provision for emergencies that may occur in the Constituency.landslides,	5,026,217.00	5,026,217.00	30.06.2013	Complete	Residents within which the project is allocated	Funds utilised
2013/14	Emergency Fund	Provision for emergencies that may occur in the Constituency.landslides,	3,564,466.00	3,564,466.00	30.06.2014	Complete	Residents within which the project is allocated	Funds utilised
2014/15	Emergency Fund	To cater for unfroeseen occurrences in the constituency during the	5,400,259.00	5,400,259.00	30.06.2015	Complete	Residents within which the project is allocated	Funds utilised

2015/16	Emergency	To cater for any unforeseen occurrences in the constituency during the	5,767,647.00	5,767,647.00	30.06.2016	Complete	Residents within which the project is allocated	Funds Utilised
2016/17	Emergency	To cater for any unforeseen occurrences in the constituency during the	4,094,827.59	4,094,827.59	30.06.2017	Complete	Residents within which the project is allocated	Funds utilised.
2017/18	Emergency	To cater for any unforeseen occurrences in the constituency during the	4,568,965.00	4,568,965.00	30.06.2018	Complete	Residents within which the project is allocated	Funds utilised
2017/18	Emergency	To cater for any unforeseen occurrences in the constituency during the	568,965.51	568,965.51	30.06.2018	Complete	Residents within which the project is allocated	funds utilised
2018/19	Emergency	To cater for any unforeseen occurrences in the constituency during the	5,738,993.45	5,738,993.45	30.06.2019	Complete	Residents within which the project is allocated	Funds utilised
2019/20	Emergency	To cater for any unforeseen occurrences in the constituency during the financial year	7,198,241.38	7,198,241.38	30.06.2020	Complete	Residents within which the project is allocated	Funds utilised.
2020/21	Emergency	To cater for any unforeseen occurrences in the constituency during the	7,192,206.90	7,192,206.90	30.06.2021	To start	Residents within which the project is allocated	Funds yet to be received from the Ngcdf Board.
2015/16	Employees' Salaries	Payment of staff salaries and gratuity	2,350,000.00	2,350,000.00	30.06.2016	Complete	NGCDF staff	Funds Utilised
2016/17	Employees' Salaries	Payment of staff salaries and gratuity	1,950,000.00	1,950,000.00	30.06.2017	Complete	NGCDF staffs	Funds utilised.
2017/18	Employees' Salaries	Payment of staff salaries and gratuity	1,970,689.62	1,970,689.62	30.06.2018	Complete	NGCDF staffs	Funds utilised

2018/19	Employees' Salaries	Payment of staff salaries and gratuity	2,097,360.00	2,097,360.00	30.06.2019	Complete	NGCDF staffs	Funds utilised
2019/20	Employees' Salaries	Payment of staff salaries and gratuity	2,658,600.00	2,658,600.00	30.06.2020	Almost Complete	NGCDF staffs	Continous exercise.
2020/21	Employees' Salaries	Payment of staff salaries and gratuity	2,688,480.00	2,688,480.00	30.06.2021	To start	NGCDF staffs	Funds yet to be received from the Ngcdf Board.
2012/13	Environmental Activities	Environment activities For establishing tree nurseries and planting of seedlings in	1,566,640.00	1,566,640.00	30.06.2013	Complete	Constituency residents.	Funds utilised.
2014/15	Environment	Planting trees in Kiangunyi primary,gitugu primary,kangema High,githiga	1,714,889.38	1,714,889.38	30.06.2015	Complete	Constituency residents.	Funds utilised.
2015/16	Environmental activities	To carry out tree planting in the Constituency	1,946,908.90	1,946,908.90	30.06.2016	Complete	Constituency residents.	Funds Utilised
2016/17	Environmental activities	To carry out tree planting in the Constituency	1,637,931.00	1,637,931.00	30.06.2017	Complete	Constituency Residents	Funds utilised
2017/18	Kangema Environment- tree planting	Acquiring and planting tree seedlings within the Riparian area (6m on eitherside) of	1,644,827.59	1,644,827.59	30.06.2018	Complete	Constituency Residents.	Funds utilised
2017/18	Kangema Environment- tree planting	Acquiring and planting tree seedlings within the Riparian area (6m on eitherside) of	227,586.20	227,586.20	30.06.2018	Complete	Constituency residents	funds utilised
2018/19	Kangema Environment- tree planting	Acquiring and planting tree seedlings within the Compounds of the following	2,180,818.00	2,180,818.00	30.06.2019	Complete	Students within which the project is allocated	Funds utilised
2019/20	Kangema Environment- tree planting	To supply water tanks to the following institutions: 1. Gacharaigu Secondary	2,747,354.50	2,747,354.50	30.06.2020	Complete and in-use	Students of the allocated schools.	Funds Utilised. Tanks supplied to the various schools

2020/21	Kangema Environment- tree planting	Supply and installation of tanks to the following schools: 1. Nduini Primary School	2,742,747.59	2,742,747.59	30.06.2021	To start	Students of the allocated schools.	Funds yet to be received from the Ngcdf Board.
2012/13	Gacharaigu Primary School	Construction of toilets	733,897.00	483,897.00	30.06.2013	On-going	students of the school	The PMC are implementing the project.
2013/14	Gacharaigu Primary School	Completion of toilets	733,897.00	250,000.00	30.06.2014	Complete	students of the school	Complete and in-use
2013/14	Gacharaigu Primary School	Renovation of doors and windows of eight classrooms	350,000.00	250,000.00	30.06.2014	New	students of the school	Almost complete.
2014/15	Gacharaigu Primary School	Renovation of Three classrooms by plastering, flooring and	350,000.00	100,000.00	30.06.2015	On-going	students of the school	Complete and in-use
2016/17	Gacharaigu Primary school	Renovation of Four (4) classrooms-roofing, plaster and painting	1,000,000.00	1,000,000.00	30.06.2017	Complete	Students of the school.	In-Use
2019/20	Gacharaigu Primary School	Renovation of 4 classrooms-reroofing, painting, plastering and flooring to completion	1,625,000.00	1,625,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2014/15	Gacharaigu Secondary School	Construction of a Classroom	997,688.03	997,688.03	30.06.2015	Completed	students of the school	Complete and in-use.
2013/14	Gachogi Primary School	Construction of one class	800,000.00	500,000.00	30.06.2014	New	students of the school.	The PMC are implementing the project. The project requires more funding to complete.
2014/15	Gachogi Primary School	Completion of a Classroom by roofing, plastering and paintings.	800,000.00	300,000.00	30.06.2015	Complete	students of the school.	Complete and in-use.
2014/15	Gachogi Primary School	Construction of a staffroom	1,920,000.00	1,000,000.00	30.06.2015	New	students of the school.	Construction ongoing, requires more funding to complete.

2015/16	Gachogi Primary school	Construction of a Model Staff room	1,920,000.00	500,000.00	30.06.2016	Ongoing	Teaching staff	Requires more funding to complete.
2016/17	Gachogi Primary school	Construction of a Model Staffroom- General finishing-painting, plumbing works and	1,920,000.00	300,000.00	30.06.2017	Almost Complete	Teaching staff	95% of work complete.
2017/18	Gachogi Primary school	Completion of a model staffroom-The structure has averagely 92 % with only	1,920,000.00	120,000.00	30.06.2018	Complete	Teaching staff	Complete and in-use
2015/16	Gachogi Primary school	Construction of Classroom	800,000.00	800,000.00	30.06.2016	Almost Complete	Students of the school	Finishing remaining.
2017/18	Gachogi Primary School	Construction of One classroom	1,224,979.66	824,979.66	30.06.2018	On-going	students of the school	Structure complete.Finishing not done.Requires more funding to complete.
2019/20	Gachogi primary School	Completion of a classroom-fixing of window panes, plastering and floor screeding,	1,224,979.66	400,000.00	30.06.2020	Complete	students of the school	Complete and in-use.
2019/20	Gachogi Primary School	Construction of 2 storey classrooms to completion	3,200,000.00	2,400,000.00	30.06.2021	Construction On-going	students of the school	Project Approved,funds released ,at procurement stage.
2020/21	Gachogi Primary School	Completion of 2(two) storey classrooms- Doors, Windows,plastering,Flo	3,200,000.00	800,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2020/21	Gachogi Primary School	Construction of two storey classrooms to completion	3,000,000.00	3,000,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2014/15	Gakira A.P Camp	Construction of 4 Roomed a.p houses,renovations of existing chief's	5,500,000.00	2,500,000.00	30.06.2015	New	Security personnel.	Requires more funding to complete.
2016/17	Gakira AP Camp	Construction of AP Camp	5,500,000.00	1,000,000.00	30.06.2017	Ongoing	Security personnel.	Requires more funding to complete.

2017/18	Gakira AP Camp-	Construction of AP Camp-completion of first floor construction, fittings and	5,500,000.00	2,000,000.00	30.06.2018	Complete	Security personnel.	Complete and In-use.Handed over to OCPD Kangema.
2012/13	Gakira Day Secondary School	Construction of 1 No. classroom.	1,200,000.00	700,000.00	30.06.2013	New	students of the school.	Requires more funding to complete.
2012/13	Gakira Day Secondary School	Construction of 1 No. classroom.	1,200,000.00	500,000.00	30.06.2013	Complete	students of the school.	Complete and in-use.
2012/13	Gakira Day Secondary School	Construction of a Septic Tank	230,344.00	230,344.00	30.06.2013	Complete	students of the school.	Complete and in-use.
2013/14	Gakira Day Secondary School	construction of two classes	4,350,000.00	1,000,000.00	30.06.2014	New	students of the school.	Requires more funding to complete.
2015/16	Gakira day Secondary school	Construction of 2 C/rooms-Finishing of super structural works plumbing and electrical	4,350,000.00	800,000.00	30.06.2016	On-going	Students of the school	Requires more funding to complete.
2017/18	Gakira Secondary School	Completion of two classrooms-Suspended slab concreting work to the remaining section	4,350,000.00	1,400,000.00	30.06.2018	Almost Complete	students of the school.	Requires more funding to complete.
2019/20	Gakira Secondary School	Completion of 2No. suspended class rooms-Fixing of doors, windows and	4,350,000.00	1,150,000.00	30.06.2020	Complete	students of the school	Complete and in-use
2012/13	Gataguagu Water Project.	Purchase of water pipes for the supply of water to households in Kiruri Location.	2,000,000.00	2,000,000.00	30.06.2013	Complete	Area residents	Complete and in-use
2016/17	Gatang'ara AP Camp and A/chief's Office	Construction of an AP Camp and Ass.Chief's Office	3,800,000.00	2,500,000.00	30.06.2017	Ongoing	Area ass.chief & Security personnel.	Requires more funding to complete.
2017/18	Gatang'ara AP Camp and A/chief's Office -	Construction of an AP Camp and Ass.Chief's Office-remaining works has include	3,800,000.00	1,000,000.00	30.06.2018	Ongoing	Security personnel.	Almost complete.

2018/19	Gatang'ara AP Camp and Ass.Chief's office	Completion of AP Camp-remaining works include general finishes and electrical	3,800,000.00	300,000.00	30.06.2019	Complete	Area ass.chief & Security personnel.	Complete and in-use.
2012/13	Gatang'ara Dispensary	Renovation of a Laboratory:- shelving, painting and partitioning of rooms.	700,000.00	200,000.00	30.06.2013	On-going(Devolved)	students of the school	Renovations for the facility are complete.
2013/14	Gatang'ara Dispensary	Completion of the Dispensary	700,000.00	500,000.00	30.06.2014	Complete (Devolved)	Area residents	Complete and in-use.
2012/13	Gatunduini Secondary School	Construction of an administration block.	4,800,000.00	1,000,000.00	30.06.2013	New	students of the school.	Construction ongoing,requires more funding to complete.
2015/16	Gatunduini Secondary school	Construction of Administration Block- Finishing of super structural	4,800,000.00	1,800,000.00	30.06.2016	Ongoing	Teaching & Non-teaching staff.	Requires more funding to complete.
2017/18	Gatunduini Sec School	Construction of an Administration block- roofing stage, with roofing works	4,800,000.00	750,000.00	30.06.2018	Ongoing	Teaching & Non-teaching staff.	Allocated funds in 2018.19 for completion.
2018/19	Gatunduini Sec School	Construction of an Administration block- roofing stage, with roofing works	4,800,000.00	750,000.00	30.06.2019	Almost Complete	Teaching & Non-teaching staff.	Works ongoing at finishing stage.
2019/20	Gatunduini Secondary School	External landscaping-embarkment wall stone pitching and concrete drainage	4,800,000.00	500,000.00	30.06.2020	Complete	Teaching & Non-teaching staff.	Admin Block complete,Biodigester remaining.
2020/21	Gatunduini Secondary School	Construction of a bio digester for the 30 staff Administration Block to completion.	750,000.00	750,000.00	30.06.2021	To start	Teaching & Non-teaching staff.	Funds yet to be received from the Ngcdf Board.
2017/18	Gikui AP Camp	Construction of Modern 6 door toilets and bathrooms.	1,000,000.00	1,000,000.00	30.06.2018	Almost Complete	Security personnel.	At finishing stage.
2017/18	Gikui Chief's Office	Construction of Modern a 3 door Toilets	574,979.67	574,979.67	30.06.2018	Complete	Area Chief	Complete and in-use

2017/18	Gikui Chief's Office	Purchase of Furniture- Executive table and visitors chairs	150,000.00	150,000.00	30.06.2018	Complete	Area Chief	Complete and in-use
2017/18	Gikui Chief's Office C I H	Installation of a Constituency Innovation Hub at Gikui Chief's office in partnership	1,169,256.80	1,169,256.80	30.06.2018	Reallocated	Area residents	Funds reallocated too other projects.
2016/17	Gikui Primary School	Construction of a Classroom	750,000.00	750,000.00	30.06.2017	Complete	Students of the school.	In-Use
2017/18	Gikui Primary School	Construction of a 4 door Modern toilet	800,000.00	800,000.00	30.06.2018	Complete	students of the school.	Complete and in-use
2014/15	Githiga A.p camp	construction of a modern toilet and a ceptic tank.	825,000.00	450,000.00	30.06.2015	New	Security personnel.	Requires more funding to complete.
2015/16	Githiga Ap camp	Construction of Sceptic tank	825,000.00	200,000.00	30.06.2016	Complete	Security personnel.	In-Use
2015/16	Githiga Ap camp	Concreting a slab round the structures	825,000.00	175,000.00	30.06.2016	Complete	Security personnel.	In-Use
2012/13	Githiga Chief's Office	Construction of a Chief's Office and electrification.	1,675,000.00	1,500,000.00	30.06.2013	New	Area chief's office.	Construction ongoing. Requires more funding to complete.
2015/16	Githiga A/chief's Office	Completion-Painting Chiefs office	1,675,000.00	175,000.00	30.06.2016	Complete	Area Ass.chief	In-use
2019/20	Githiga Ass.Chief's Office	Fencing 1 acre of compound with chain link reinforced with barbed wire and concrete posts	300,000.00	300,000.00	30.06.2020	Complete	Area residents	Handed over and in-use.
2013/14	Githiga Dispensary	Construction of a Dispensary	2,300,000.00	1,000,000.00	30.06.2014	New (devolved)	Area residents	Construction on-going.

2014/15	Githiga Dispensary	Construction of a laboratory	2,300,000.00	900,000.00	30.06.2015	Ongoing (devolved)	Area residents	Requires more funding to complete.
2015/16	Githiga Dispensary	Construction -Electrical, plumbing works and construction of a septic tank.	2,300,000.00	400,000.00	30.06.2016	Complete(devolved)	Area residents	Complete and in-use.
2014/15	Githiga Polytechnic	Construction of a Polytechnic Workshop	1,500,000.00	1,500,000.00	30.06.2015	Complete (Devolved)	Students of the institution.	Handed to the County (devolved).
2016/17	Githiga Primary school	Construction of a Model Staffroom	2,550,000.00	1,800,000.00	30.06.2017	Ongoing	Teaching staff	Finishing stage.
2017/18	Githiga Primary school	Completion of a model staffroom-painting, landscaping around, gutters	2,550,000.00	750,000.00	30.06.2018	Complete	Teaching staff	Complete and in-use
2017/18	Githiga Primary school	Construction of a Modern ablution block.	1,800,000.00	1,800,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2020/21	Githiga Primary School	Renovation of 8 (Eight) classrooms- reroofing, windows, doors, painting,	3,000,000.00	3,000,000.00	30.06.2021	To start	Students of the school.	Funds yet to be received from the Board.
2012/13	Githima Primary School	Construction of 1 No. class Ksh. 700,000.00, Toilets, Ksh. 265,773.00, Fencing Ksh.	1,265,773.00	1,265,773.00	30.06.2013	Complete	students of the school.	Complete and in-use
2014/15	Githima Primary School	Construction of a classroom	700,000.00	700,000.00	30.06.2015	New	Students of the school.	In-Use
2015/16	Githima Primary school	Construction of Classroom	800,000.00	800,000.00	30.06.2016	Complete	Students of the school	In-Use

2018/19	Githima Primary school road	Grading of the 1.2KM road leading to Primary school	1,500,000.00	1,500,000.00	30.06.2019	Reallocated	Students, Teachers and Non-teaching staff	Funds reallocated to other projects.(awaiting approval from the board)
2013/14	Githunguri Ass.Chief's Office	Construction of Ass.Chief's Office	1,600,000.00	600,000.00	30.06.2014	New	Area ass.chief and the area residents.	Construction on-going.
2014/15	Githunguri Ass.Chief's Office	Completion of ass.chief's office by part walling,plastering and	1,600,000.00	450,000.00	30.06.2015	On-going	Area ass.chief	Requires more funding to complete.
2015/16	Githunguri A/chief's Office	Completion Electricity connection and Sanitary facility provision	1,600,000.00	300,000.00	30.06.2016	Almost Complete	Area Ass.chief	90% of work done.
2017/18	Githunguri A/chief's Office	Completion-general finishing, Electrical installation and Painting of Ass. Chief's office.	1,600,000.00	250,000.00	30.06.2018	Complete	Area ass.chief	Complete and in-use
2016/17	Githunguri A/chief's Office	Construction of Toilets	400,000.00	400,000.00	30.06.2017	Complete	Area Ass.chief	Complete and in-use
2016/17	Gitugu Primary School	Renovation of Two classrooms -roofing floor plaster and painting	600,000.00	600,000.00	30.06.2017	Complete	Students of the school.	In-Use
2013/14	Gitugu Primary School	Construction of 8 Cubicle Toilets	950,000.00	500,000.00	30.06.2014	New	Students of the school	Requires more funding to complete.
2015/16	Gitugu Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	950,000.00	250,000.00	30.06.2016	On-going	Students of the school	Requires more funding to complete.
2016/17	Gitugu Primary School	Toilet Completion-Doors Fixing, Plastering, Painting and plumbing works	950,000.00	200,000.00	30.06.2017	Complete	Students of the school.	In-Use

2019/20	Gitugu Primary School	Renovation of 5(five) classrooms- reroofing,painting,plastering	1,850,000.00	1,850,000.00	30.06.2020	Complete	students of the school	Complete and in-use
2012/13	Gitugu Secondary School	Construction of 2 No. classes.	960,063.00	960,063.00	30.06.2013	Almost complete	students of the school	Requires more funding to complete.
2012/13	Gitugu Secondary School	Construction of a kitchen.	400,000.00	400,000.00	30.06.2013	Almost complete	students of the school	Requires more funding to complete.
2012/13	Gitugu Security camp	Electricity connection and wiring Ksh. 95,000.00 & Water piping and connection	110,000.00	110,000.00	30.06.2013	Complete	Security personnel.	Complete and in-use.
2015/16	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel	1,779,926.70	1,779,926.70	30.06.2016	Complete	NGCDF office	Funds Utilised
2015/16	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and	500,000.00	500,000.00	30.06.2016	Complete	NGCDF office	Funds Utilised
2016/17	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel	1,360,993.13	1,360,993.13	30.06.2017	Complete	NGCDF office	Funds utilised.
2016/17	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and	500,000.00	500,000.00	30.06.2017	Complete	NGCDF office	Funds utilised.
2017/18	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel	1,360,993.14	1,360,993.14	30.06.2018	Complete	NGCDF office.	Funds utilised
2017/18	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and	500,000.00	500,000.00	30.06.2018	Complete	NGCDF office	Funds utilised
2018/19	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel	2,416,767.80	2,416,767.80	30.06.2019	Complete	NGCDF office	Funds utilised

2018/19	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and	908,490.40	908,490.40	30.06.2019	Complete	NGCDF office	Funds utilised
2019/20	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel	3,042,785.05	3,042,785.05	30.06.2020	Complete	NGCDF staffs	Funds utilised
2019/20	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and	1,153,888.88	1,153,888.88	30.06.2020	Complete	NGCDF office	Funds utilised
2020/21	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel	3,042,785.05	3,042,785.05	30.06.2021	On-going	NGCDF office	Continous exercise.
2020/21	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and	1,146,978.56	1,146,978.56	30.06.2021	On-going	NGCDF office	Continous exercise.
2011/12	Holy Rosary Primary School	Construction of a Septic Tank	750,000.00	500,000.00	30.06.2012	On-going	students of the school.	Requires more funding to complete the toilet.
2015/16	Holy Rosary Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	750,000.00	250,000.00	30.06.2016	Complete	Students of the school	In-Use
2014/15	Holy Rosary Primary School	Construction of a staffroom	2,200,000.00	1,000,000.00	30.06.2015	New	Teaching staff	Construction on-going.50% complete.
2015/16	Holy Rosary Pry school	Construction of a Model Staff room	2,200,000.00	500,000.00	30.06.2016	Ongoing	Teaching staff	Requires more funding to complete.
2016/17	Holy Rosary Primary school	Construction of a Model Staffroom- partial plastering,painting,plumbing	2,200,000.00	350,000.00	30.06.2017	Almost Complete	Teaching staff	At final stage.
2017/18	Holy Rosary Primary school	Completion of a Model Staffroom- partial plastering,painting,plumbing	2,200,000.00	350,000.00	30.06.2018	Complete	Teaching staff	Complete and in-use

2016/17	Holy Rosary Primary school	Classroom Construction-Super structural works,Doors and windows fixing Plastering and	225,000.00	225,000.00	30.06.2017	Complete	Students of the school.	complete and in-use.
2012/13	Ichichi Secondary School	Construction of a science laboratory.	2,230,000.00	980,000.00	30.06.2013	On-going	Students of the school.	Requires more funding to complete.
2013/14	Ichichi Secondary School	construction of a Science Laboratory	2,230,000.00	1,000,000.00	30.06.2014	On-going	Students of the school.	Requires more funding to complete.
2015/16	Ichichi Secondary school	Construction of a Laboratory-fittings, benches, gas and water systems.	2,230,000.00	250,000.00	30.06.2016	Ongoing	Students of the school	Requires more funding to complete.
2017/18	Ichichi Secondary School	Renovation of Ablution Block-reroofing,painting,doors	300,000.00	300,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2019/20	Ichichi Secondary School	Construction of a home science workshop to completion to accommodate	1,500,000.00	1,500,000.00	30.06.2020	On-going	students of the school	Construction on-going at 85% complete.
2020/21	Ichichi Secondary school	Renovation of 4(four) classrooms- reroofing, windows, doors, painting, plastering and flooring to	1,600,000.00	1,600,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2012/13	Ichichi Dispensary	Construction of a maternity wing.	1,500,000.00	1,500,000.00	30.06.2013	New	Area residents	Construction on-going.
2013/14	Ichichi Dispensary	Construction of staff Houses	1,844,253.00	1,494,253.00	30.06.2014	On-going	Health personnel	Requires more funding to complete.
2015/16	Ichichi Dispensary	Construction of Staff house - Electrical works,ceiling painting and drainage.	1,844,253.00	350,000.00	30.06.2016	Complete	Health staff	Complete and in-use.
2015/16	Ichichi Dispensary	Renvation of Maternity wing -Painting, plumbing works and roof repair.	1,100,000.00	1,100,000.00	30.06.2016	On-going	Area residents	Almost complete

2012/13	Ichichi Primary School	Construction of toilets, Ksh. 220,000.00, electrification of Admin block Ksh. 200,000.00.	695,000.00	420,000.00	30.06.2013	New	Students of the school	Construction on-going.
2016/17	Ichichi Primary school	Toilet Construction-Doors Fixing, Plastering, Painting and plumbing works.	695,000.00	175,000.00	30.06.2017	Ongoing	Students of the school.	Almost at completion stage.
2017/18	Ichichi Primary school	Completion of a 4 door toilet-painting and plumbing works	695,000.00	100,000.00	30.06.2018	Incomplete.	students of the school	Pmc yet to fully utilise the funds.
2017/18	Ichichi Primary School	Renovation of 8No.classrooms-reroofing, painting, window panes and Doors.	1,000,000.00	1,000,000.00	30.06.2018	Complete	students of the school.	Complete and in-use
2018/19	Ichichi Primary School	Renovation of three (3 No) classrooms-changing of roofing sheets and defaced	600,000.00	600,000.00	30.06.2019	Complete	Students of the school.	complete and in-use.
2020/21	Ichichi Primary School	Renovation of 4(four) classrooms-reroofing, windows, doors, painting,	1,600,000.00	1,600,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2020/21	Ihiga Primary School	Renovation of 8(eight) classrooms-reroofing, windows, doors, painting,	3,000,000.00	3,000,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2012/13	Ihiga Secondary School	Construction of a Dormitory.	9,731,181.00	1,806,181.00	30.06.2013	On-going	students of the school.	Construction ongoing
2015/16	Ihiga Secondary school	Construction of a Dormitory-Finishing of super structural works plumbing and electrical	9,731,181.00	2,000,000.00	30.06.2016	Almost Complete	Students of the school	Requires more funding to complete phase II.
2016/17	Ihiga Secondary school	Completion of a Dormitory-Doors and Windows glazing fixing,rendering	9,731,181.00	275,000.00	30.06.2017	Complete	Students of the school.	Phase I-Ground floor complete(requires more funding to construct 1st floor)
2017/18	Ihiga Secondary school	Completion of a 100 students Dormitory- Doors and Windows glazing fixing,	9,731,181.00	2,500,000.00	30.06.2018	On-going	Students of the school.	At slab level.

2018/19	Ihiga Sec School	Completion of a Dormitory-Plaster , painting and roofing	9,731,181.00	800,000.00	30.06.2019	Almost Complete	Students of the school.	Complete but requires more funding for provision of sanitary facilities.
2018/19	Ihiga Sec School	Completion of a Dormitory;construction of a 4 door toilet kshs 850,000 and	9,731,181.00	2,350,000.00	30.06.2019	Complete	Students of the school.	Complete and in-use.(funds reallocated from Kiawambogo Police Post kshs.2,350.000)
2016/17	Ihiga-ini A/chief's Office	Construction of Ass.Chief's Office	1,650,000.00	1,500,000.00	30.06.2017	Almost Complete	Area ass.chief	finishing stage.
2017/18	Ihiga-ini As/chief's Office	Completions of Ass.chief's office- finishing stage i.e. plaster work.	1,650,000.00	150,000.00	30.06.2018	Complete	Area Ass.chief	Complete and in-use
2013/14	Ihiga-ini Dispensary Staff Houses	Completion of the Health centre roofing,plastering and painting	2,613,264.00	300,000.00	30.06.2014	Complete	Area residents	Complete and in-use
2013/14	Iyego Primary School	Completion of Toilets	400,000.00	400,000.00	30.06.2014	Complete	students of the school	Complete and in-use
2014/15	Iyego Primary School	Renovation of Three classrooms by plastering,flooring and	450,000.00	450,000.00	30.06.2015	Complete	students of the school	Complete and in-use
2019/20	Iyego Primary School	Renovation of 8 classrooms-reroofing,painting,plastering and flooring to completion	3,000,000.00	3,000,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2015/16	Iyego Secondary school	Construction of 2 C/rooms-Finishing of super structural works plumbing and electrical	8,950,000.00	1,200,000.00	30.06.2016	On-going	Students of the school	Requires more funding to complete phase II.
2017/18	Iyego Secondary School	Construction of two classrooms -remaining works include suspended slab	8,950,000.00	1,800,000.00	30.06.2018	On-going	Students of the school	Requires more funding to complete.
2017/18	Iyego Secondary School	Construction of two classrooms.	8,950,000.00	2,400,000.00	30.06.2018	On-going	Students of the school.	requires more funding to complete.

2018/19	Iyego Sec School	Construction of two classrooms.	8,950,000.00	2,450,000.00	30.06.2021	Almost Complete	Students of the school.	Roofing is being done,requires mores funding to complete.
2020/21	Iyego Secondary School	Completion of 6(six) storey classrooms-plastering, painting, glazing and fixing of	8,950,000.00	1,100,000.00	30.06.2021	To start	Students of the school.	Funds yet to be received from the Ngcdf Board.
2012/13	Kahiti Primary School	Renovation of 5 classes:- painting of mabati , plastering, floors, fixing of windows and	1,000,000.00	1,000,000.00	30.06.2013	Completed	students of the school.	Handed over and in use
2014/15	Kahiti Primary School	Construction of eight cubicle	750,000.00	500,000.00	30.06.2015	New	students of the school.	Requires more funding to complete.
2015/16	Kahiti Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	750,000.00	250,000.00	30.06.2016	Completed	Students of the school	Handed over and in use
2016/17	Kahiti Primary school	Construction of a Model Staffroom	3,550,000.00	1,800,000.00	30.06.2017	Ongoing	Teaching staff	Requires more funding to complete.
2017/18	Kahiti Primary school	Completion of a model staffroom- roofing and fittings, painting and sanitary	3,550,000.00	750,000.00	30.06.2018	Ongoing	Teaching staff	Requires more funding to complete.70% complete
2018/19	Kahiti Primary school	Completion of a model staffroom- doors and windows fittings, plaster and painting,	3,550,000.00	500,000.00	30.06.2019	Almost Complete	Teaching staff	Works ongoing at finishing stage.
2019/20	Kahiti primary School	Completion of a six(6) room model staffroom- floor and toilet wall tiling, concreting to	3,550,000.00	500,000.00	30.06.2020	Complete	students of the school	Complete and in-use
2017/18	Kangema ACC's House	Renovation of the House for ACC 1 Kangema - painting, window panes and fitting of a	600,000.00	600,000.00	30.06.2018	Complete	Assistant County Commissioner	Complete and in-use
2019/20	Kangema Adult Education Centre	Purchase of Office Equipments;a) 2 HP Compaq desktops@25,000 b) 2 Computer Monitor	150,000.00	150,000.00	30.06.2020	Complete	Constituency residents	Equipments purchased and handed over to the centre for use.

2015/16	Kangema Adult Education Class	Construction of a Class room	700,000.00	700,000.00	30.06.2016	Complete	Students of the school	Complete
2015/16	Kangema CDF Office	Overhaul of Doors, Plumbing works and purchase of a Photocopier	600,000.00	600,000.00	30.06.2016	Complete	Constituency Residents & NGCDF staffs	Only Purchase of a photocopier remaining
2012/13	Kangema CDF Vehicle	Purchase of CDF Office Vehicle.	4,405,000.00	4,405,000.00	30.06.2013	On-going	NGCDF staff & committee members	The procurement process has started.
2020/21	Kangema High School	Construction of 100 students library for the school to completion	5,000,000.00	5,000,000.00	30.06.2021	To start	Students of the school	Funds yet to received from the Ngcdf Board.
2011/12	Kangema Constituency Social Hall/Theatre	Construction of Kangema Social Hall cum theatre at Kangema Town.	79,017,932.00	#####	30.06.2012	New	Constituency Residents.	Construction to ongoing Halfway complete.
2013/14	Kangema Constituency Social Hall	Construction of Kangema Social Hall	79,017,932.00	#####	30.06.2014	On-going	Constituency residents.	Structure complete. Finishes not done. Requires more fundin g to complete.
2014/15	Kangema Constituency Social Hall/Theatre	Additional funds to Completion of Kangema Social Hall	79,017,932.00	#####	31.12.2016	Almost complete	On-going	Equiping remaining and other sub structural works
2015/16	Kangema Social Hall	Room acoustics-2,000,000, Furniture-6,000,000 Water tanks-4,000,000 Generator-	79,017,932.00	#####	30.06.2016	Structures done.	Constituency Residents.	Structure done. Furnishing and Landscaping remaining.
2016/17	Kangema Social Hall	Landscaping and construction of parking area.	79,017,932.00	5,000,000.00	30.06.2017	Complete	Constituency Residents.	Complete and in-use.
2012/13	Kangema District Hospital	Purchase of an Ambulance, Ksh. 1,190,000.00, Fencing, Ksh. 3,000,000.00,	5,595,000.00	5,595,000.00	30.06.2013	Complete	Constituency residents.	Delivered and in-use.
2015/16	Kangema District Treasury	Securing of strong room and safe.	600,000.00	600,000.00	30.06.2016	Complete	Treasury Staffs	In-Use

2017/18	Kangema Empowerment Centre C I H	Installation of a Constituency Innovation Hub at Kangema Empowerment Centre in	1,169,256.80	1,169,256.80	30.06.2018	Reallocated	Area residents	Funds reallocated to other projects.(awaiting approval from the board)
2006/07	Kangema Community Library	Construction of a Community Library block	36,002,788.00	6,500,000.00	30.06.2007	On-going	Constituency residents	Requires more funding to complete.
2007/08	Kangema Community Library	Construction of a Community Library block	36,002,788.00	6,500,000.00	30.06.2008	On-going	Constituency residents	Requires more funding to complete.
2008/09	Kangema Community Library	Construction of a Community Library block	36,002,788.00	#####	30.06.2009	On-going	Constituency residents	Requires more funding to complete.
2009/10	Kangema Community Library	Construction of a Community Library block	36,002,788.00	6,500,000.00	30.06.2010	On-going	Constituency residents	Contractor on site competing the mechanical works, window panes
2011/12	Kangema Community Library	Purchase of furniture, tables, chairs, book shelves, computers and ICT equipment	36,002,788.00	4,502,788.00	30.06.2012	Complete	Constituency residents	Complete and in-use.
2013/14	Kangema Library	Completion of toilets,landscaping and other external works	36,002,788.00	2,000,000.00	30.06.2014	Complete	Constituency residents	Complete and in-use.
2019/20	J.N. Michuki Memorial Library	Renovation of 200 persons library-Internal and external plastering, painting,ceiling	1,900,000.00	1,900,000.00	30.06.2020	Reallocated	Constituency residents	Funds Reallocated to Kangema Primary School
2013/14	Kangema F.M. Generator	Purchasing of kangema F.M Generator	600,000.00	600,000.00	30.06.2014	Complete	Constituency residents	Complete,tested and in-use.
2017/18	Kangema Ranet FM Station	Purchase, Installation and Commissioning of a standby 12.5 KVA Generator	1,000,000.00	1,000,000.00	30.06.2018	Complete	Constituency residents	Complete and in-use
2017/18	Kangema Ranet FM Station	Fitting the Studio room with an acoustic ceiling.	600,000.00	600,000.00	30.06.2018	Complete	Constituency residents	Complete and in-use

2019/20	Kangema Social Security Programme	Contribution to NHIF for the Elderly and disadvantaged members of the community in	6,000,000.00	3,000,000.00	30.06.2020	Complete	Constituency residents	Funds Utilised.
2019/20	Kangema Social Security Programme	Contribution to NHIF for the Elderly and disadvantaged members of the community in	6,000,000.00	3,000,000.00	30.06.2020	Complete	Constituency residents	Funds Utilised
2020/21	Kangema Social Security Programme	Contribution to NHIF for the Elderly and disadvantaged members of the community in	7,200,000.00	7,200,000.00	30.06.2021	To start	Constituency residents	Funds yet to be released by the Ngcdf board.
2014/15	Kangema Town Market Sheds	Construction of 3 market shed at Kangema Town	500,000.00	500,000.00	30.06.2015	Complete	Area residents	Complete and in-use.
2016/17	Kangema Youth Office	Renovation-reroofing, plastering and painting of the Youth's Office	400,000.00	400,000.00	30.06.2017	Funds Reallocated to Kangema DCC'S Office furniture	Constituency Residents.	Funds reallocated.
2012/13	Kanguru Asst. Chief's Office	Construction of an Asst.Chief's Office	2,519,823.00	544,823.00	30.06.2013	On-going	Area Ass.chief.	Construction ongoing. Requires more funding to complete.
2014/15	Kanguru Asst. Chief's Office	Completion of the ass.chief's office by roofing,part walling and plastering.	2,519,823.00	450,000.00	30.06.2015	On-going	Area Ass.chief.	Construction ongoing. Requires more funding to complete.
2015/16	Kanguru A/chief's Office	Construction of A/chief's Office	2,519,823.00	300,000.00	30.06.2016	On-going	Area Ass.chief	requires more funding to complete finishes.
2016/17	Kanguru A/chief's Office	Completion-general finishing,Electrical installation and Painting of Ass. Chiefs	2,519,823.00	475,000.00	30.06.2017	Ongoing	Area ass.chief	Requires funds for completing remaining section of the work.
2017/18	Kanguru Ass/chief's Office	Completion of Ass.chief's office by Walling, Roofing, plaster and painting.	2,519,823.00	750,000.00	30.06.2018	Complete	Area Ass.chief	Complete and in-use
2016/17	Kanguru A/chief's Office	Construction of Toilets	400,000.00	400,000.00	30.06.2017	Complete	Area ass.chief	In-Use

2013/14	Kanguru Primary School	Construction of 8 Cubicle Toilets	1,615,000.00	500,000.00	30.06.2014	New	Students of the school	Construction ongoing.
2015/16	Kanguru Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	1,615,000.00	250,000.00	30.06.2016	Ongoing	Students of the school	Requires more funding to complete.
2016/17	Kanguru Primary school	Toilet Construction-Doors fixing, roofing, walling and Plumbing works.	1,615,000.00	185,000.00	30.06.2017	Ongoing	Students of the school.	Almost at completion stage.(60% done)
2017/18	Kanguru Primary school	Completion of a 4 door toilet – Painting and fittings of doors.	1,615,000.00	180,000.00	30.06.2018	On-going	Students of the school.	requires more funding to complete.
2019/20	Kanguru Primary School	Completion of 10 door Pit latrine toilet-plastering, floor screeding, concreting for	1,615,000.00	500,000.00	30.06.2020	Complete	students of the school	Complete and in-use.
2012/13	Kanorero Secondary School	Renovation of a science Lab., fixing of benches, installation of gas and water systems and floors.	700,000.00	700,000.00	30.06.2013	On-going	students of the school.	requires more funding to complete.
2013/14	Kanorero Secondary School	Construction of one class	900,000.00	500,000.00	30.06.2014	New	students of the school.	requires more funding to complete.
2015/16	Kanorero Secondary school	Construction of C/room-roofing, fixing doors and windows and electrical installation	900,000.00	250,000.00	30.06.2016	On-going	Students of the school	requires more funding to complete.
2017/18	kanorero Secondary School	Completion of class-Plastering and painting	900,000.00	150,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2014/15	Kanorero Secondary School	Completion of a dining Hall by part walling,roofing and plastering.	1,100,000.00	650,000.00	30.06.2015	Almost complete	students of the school.	Requires more funding to complete fully.

2017/18	kanorero Secondary School	Completion of a Dining Hall-walling internally and flooring done. Painting and decoration has been done internally and partially externally.	1,100,000.00	450,000.00	30.06.2018	Complete	Students of the school	Complete and in-use
2019/20	Kanorero Secondary School	Construction of a science laboratory to completion to accommodate 40 students	4,000,000.00	4,000,000.00	30.06.2020	To start	students of the school	Awaiting approval from the Board.
2012/13	Kanyenyaini Secondary School	Dinning Hall renovation, painting of walls, floors and painting of mabati.	1,400,000.00	500,000.00	30.06.2013	Ongoing	students of the school.	renovation ongoing.
2015/16	Kanyenyaini Secondary school	Renovation of a Dining Hall-Painting and repair of hood provision.	1,400,000.00	150,000.00	30.06.2016	Complete	Students of the school	In-Use
2015/16	Kanyenyaini Secondary school	Construction of a Laboratory-roofing, fittings, benches, gas and water systems.	3,000,000.00	750,000.00	30.06.2016	Ongoing	Students of the school	Almost complete
2013/14	Kanyenyaini Secondary School	Construction of a Science Laboratory	3,000,000.00	500,000.00	30.06.2014	On-going	students of the school.	Requires more funding to complete.
2014/15	Kanyenyaini Secondary School	Completion by roofing and plastering of the science Lab	3,000,000.00	450,000.00	30.06.2015	On-going	students of the school.	Requires more funding to complete.
2018/19	Kanyenya-Ini Sec School	Completion of Laboratory-Plaster, painting and benches	3,000,000.00	1,300,000.00	30.06.2019	Ongoing	Students of the school.	Almost complete,minor finishing remaining including testing of piping system.
2017/18	Kanyenya-ini ACC's Office	Construction of Modern 4 door toilet.	600,000.00	600,000.00	30.06.2018	Complete	Assistant County Commissioner	Complete and in-use

2017/18	Kanyenya-ini ACC's Office	Purchase of Furniture- Executive table and visitors chairs	200,000.00	200,000.00	30.06.2018	Complete	Assistant County Commissioner	Funds fully utilised.
2013/14	Kanyenyaini Chief's Office	Construction of Chief's Office	775,000.00	500,000.00	30.06.2014	On-going	Area chief.	Requires more funding to complete.
2015/16	Kanyenyaini Chief's Office	Completion Electricity connection and Sanitary facility provision	775,000.00	275,000.00	30.06.2016	Complete	Area Chief	In-use
2018/19	Kanyenya-Ini Chief's Office	Construction of a Chief's Office	3,300,000.00	2,000,000.00	30.06.2019	On-going	Area chief	Fund fully utilized.52% complete,requires more funding to complete.
2019/20	Kanyenyaini Ass.chief's office	Completion of office block (3 offices inclusive of ablution block)-fixing of door and windows inclusive of window panes, plastering, floor screeding and tiling, painting and fixing of fascia and barge boards, gutters and downpipe, external pointing and rendering to plinths	3,300,000.00	1,300,000.00	30.06.2020	Complete	Area residents	Complete and in use.
2017/18	Kanyenyaini DO's Office C I H	Installation of a Constituency Innovation Hub at Kanyenyain DO's office in partnership with Ministry of ICT through Telkom Kenya	1,169,256.80	1,169,256.80	30.06.2018	Reallocated	Area residents	Funds reallocated to Watuha Pry School and Nyagatugu Sec School(Awaiting approval from the Board)
2012/13	Kanyenyaini Health Centre	Construction of a maternity	3,860,000.00	1,860,000.00	30.06.2013	New	Area residents	Construction ongoing.

2014/15	Kanyenyaini Health Centre	Completion of the maternity wing by flooring,plastering,paintings,c eptic tank.	3,860,000.00	1,500,000.00	30.06.2015	On-going	Area residents	Requires more funding to complete.
2015/16	Kanyenyaini Health Centre	Construction of a Maternity ward-Electrical, plumbing works and construction of a sceptic tank.	3,860,000.00	500,000.00	30.06.2016	Complete	Area residents	complete
2012/13	Kanyenyaini Polytechnic	Renovation of 3 No. classes, flooring, plastering, doors, windows and painting.	520,000.00	520,000.00	30.06.2013	Complete	Students of the institution.	complete and in-use.
2014/15	Kanyenyaini Primary School	Completion of toilets by plastering,painting and fixing doors	100,000.00	100,000.00	30.06.2015	Complete	Students of the school	complete and in-use.
2019/20	Kanyenyaini Primary School	Renovation of 3 Classrooms;reroofing,painting, plastering and flooring to completion.	1,350,000.00	1,350,000.00	30.06.2020	Complete	Students of the school	Complete and in-use.(Funds reallocated from Marimira Ap Camp)
2012/13	Kanyuira Youth Polytechnic	Construction of a workshop.	1,296,231.00	546,231.00	30.06.2013	Complete	Students of the institution.	complete and in-use.
2014/15	Kihoya Polytechnic	Construction of a workshop.	1,296,231.00	450,000.00	30.06.2015	Ongoing	Students of the institution.	requires more funding to complete
2015/16	Kanyuira Youth Polytechnic	Construction of a Workshops –Painting and electrical works	1,296,231.00	300,000.00	30.06.2016	Complete	Students of the institution.	complete and in-use.
2018/19	Karura A/Chief's Office	Purchase of Land for Construction of Assistant Chief's Office 50x100 feet	600,000.00	600,000.00	30.06.2019	New	Area Ass.chief & area residents	Land purchase process ongoing
2012/13	Karura Primary School	Renovation of 2 No classes:- plastering of walls, floors, mabati and fixing of windows and doors.	410,249.00	410,249.00	30.06.2013	Complete	Students of the school	Complete and in-use.

2016/17	Karura Primary School	Renovation of Four classrooms -roofing flour plaster and painting	1,000,000.00	1,000,000.00	30.06.2017	Complete	Students of the school.	In-Use
2019/20	Karura Primary School	Renovation of 4 classrooms-reroofing,painting,plastering and flooring to completion	1,650,000.00	1,650,000.00	30.06.2020	Complete	students of the school	Classes renovated and handed over to the school.
2011/12	Karuri Gakure Secondary	Completion of a computer lab. Plastering, floors, ceiling, electricity, doors, desks and painting.	1,200,000.00	1,200,000.00	30.06.2012	On-going	students of the school.	Tables,ceilings,plastering of floors and painting yet to be done.
2015/16	Tuthu Sec School	Purchase of a School bus-CDF contribution	4,500,000.00	1,500,000.00	30.06.2016	Ongoing	Students of the school	Requires more funding to clear the balance.
2016/17	Karuri Gakure Secondary school	Purchase of a School Bus-NGCDF Contribution	4,500,000.00	1,500,000.00	30.06.2017	Ongoing	Students of the school.	Requires more funding to clear the balance.
2017/18	KaruriGakure Secondary School	NGCDF Contribution towards Purchase of a school Bus	4,500,000.00	1,500,000.00	30.06.2018	Complete	Students of the school and the area community.	Funds utilized and the bus loan cleared.
2012/13	Karuri Primary School	Renovation of 4 classes:- windows, doors, and painting of mabati.	500,000.00	500,000.00	30.06.2013	Complete	students of the school	Complete and in-use
2017/18	Karuri Primary School	Renovation of Classrooms and administration block-reroofing,painting,flooring and walling	1,000,000.00	1,000,000.00	30.06.2018	Complete	students of the school.	Complete and in-use

2018/19	Karuri Primary school	Rehabilitation of the 500 metres road leading to the school	500,000.00	500,000.00	30.06.2019	Reallocated	Students, Teachers and Non-teaching staff	Funds yet to be received from the NGCDF Board due to a conditional approval. Awaiting communication from the board.
2013/14	karurumo Ass.Chief's Office Pmc	Construction of Ass.Chief's Office	950,000.00	500,000.00	30.06.2014	On-going	Area ass.chief	requires more funding to complete
2014/15	karurumo Ass.Chief's Office Pmc	Completion of ass.chief's office by part walling, plastering and painting.	950,000.00	450,000.00	30.06.2015	Complete	Area ass.chief	Complete and in-use.
2015/16	Karurumo Dispensary	Construction-of a Dispensary.	1,500,000.00	1,500,000.00	30.06.2016	Complete	Area residents	complete
2013/14	Karurumo Primary School	Construction of Toilets	750,000.00	500,000.00	30.06.2014	New	Students of the school	requires more funding to complete
2015/16	Karurumo Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	750,000.00	250,000.00	30.06.2016	Complete	Students of the school	In-Use
2019/20	Karurumo Primary School	Renovation of 8 classrooms-reroofing, painting, plastering and flooring to completion	750,000.00	3,000,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2019/20	Karurumo Secondary School	Construction of a dining hall to hold 200 Students	4,500,000.00	4,500,000.00	30.06.2020	Almost complete	students of the school	90% complete.
2012/13	Kayu Asst. Chief's Office	Construction of an Assistant Chief's office	1,250,000.00	800,000.00	30.06.2013	To start	Area ass.chief's	Funds yet to be disbursed by the Board.
2014/15	Kayu Asst. Chief's Office	Completion of the ass.chief's office by part walling and roofing	1,250,000.00	450,000.00	30.06.2015	On-going	Area ass.chief's	requires more funding to complete

2015/16	Kayu Dispensary	Construction-Walling, roofing fittings finishings and electrical works.	1,000,000.00	1,000,000.00	30.06.2016	Complete	Area residents	complete
2013/14	Kayu Primary School	Fencing of the school	300,000.00	300,000.00	30.06.2014	Complete	students of the school	complete
2019/20	Kayu Primary School	Renovation of 8 classrooms-reroofing,painting,plastering and flooring to completion	3,000,000.00	3,000,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2020/21	Kayu Primary School	Renovation of 4 (four) classrooms reroofing, windows, doors, painting, plastering and flooring to completion.	1,500,000.00	1,500,000.00	30.06.2021	To start	students of the school.	Funds yet to be received from the Ngcdf Board.
2018/19	Proposed Kenya Medical Training College Kangema	Construction an Administration Block (Ten Units)	35,300,000.00	#####	30.06.2019	On-going	Constituency residents	Construction on-going,ground Floor almost complete. Requires more funding to construct First floor.
2018/19	Proposed Kenya Medical Training College Kangema	Construction of Six Classrooms	35,300,000.00	#####	30.06.2019	To start	Constituency residents	Funds received and disubursed to the pmc.,procurement process ongoing.
2018/19	Proposed Kenya Medical Training College Kangema	Construction of a Laboratory	35,300,000.00	5,000,000.00	30.06.2019	On-going	Constituency residents	Construction on-going,ground Floor almost complete. Requires more funding to construct First floor.

2019/20	Kenya Medical Training College	Fencing 10 acres of compound with chain link reinforced with barbed wire and concrete posts to completion.	35,300,000.00	3,100,000.00	30.06.2021	Approved	Constituency residents	Project Approved,funds released ,at procurement stage.
2020/21	Kenya Medical Training College	Construction of two storeyed laboratories(50 students each) to completion.	8,000,000.00	8,000,000.00	30.06.2021	To start	Constituency residents	Funds yet to be received from the Ngcdf Board.
2020/21	Kenya Medical Training College	Construction of 2 bio digesters to serve up to 2,000 students to completion.	4,000,000.00	4,000,000.00	30.06.2021	To start	Constituency residents	Funds yet to be received from the Ngcdf Board.
2012/13	Kenya Njeru Asst. Chief's Office.	Construction of an Asst. Chief's Office	1,544,823.00	544,823.00	30.06.2013	On-going	Area Ass.chief.	Funds yet to be disbursed by the Board.
2014/15	Kenya-Njeru Asst.Chief's office	Completion of Ass.Chief's office by roofing,part walling and plastering	1,544,823.00	450,000.00	30.06.2015	On-going	Area Ass.chief.	requires more funding to complete
2015/16	Kenya Njeru A/chief's Office	Completion-Ceiling, Painting and electrical works	1,544,823.00	550,000.00	30.06.2016	Complete	Area Ass.chief	Complete
2016/17	Kenya-Njeru A/chief's Office	Construction of Toilets	400,000.00	400,000.00	30.06.2017	Complete	area ass.chief	In-Use
2013/14	Kenya-Njeru Primary School	Renovation of Two classrooms by plastering,flooring and painting.	300,000.00	300,000.00	30.06.2014	Complete	Students of the school	Complete and in-use
2014/15	Kenya-Njeru Primary School	Renovation of 3No.classrooms by walling,plastering and paintings	550,000.00	550,000.00	30.06.2015	Complete	Students of the school	Complete and in-use
2017/18	Kenya-Njeru Primary School	Renovation of 5 No.classrooms-roofing, painting, plastering, windows and doors.	800,000.00	800,000.00	30.06.2018	Complete	students of the school	Funds fully utilised.In use

2020/21	Kenya-Njeru Primary School	Renovation of 4 (Four) classrooms- reroofing, windows, doors, painting, plastering and flooring to completion.	1,500,000.00	1,500,000.00	30.06.2021	To start	students of the school	Funds yet to received from the Ngcdf Board.
2020/21	Kiairathe Primary School	Renovation of 8 (Eight) classrooms-reroofing, windows, doors, painting, plastering and flooring to completion.	3,000,000.00	3,000,000.00	30.06.2021	To start	students of the school	Funds yet to received from the Ngcdf Board.
2013/14	Kiairathe Secondary School	Completion of a Science Laboratory	1,600,000.00	500,000.00	30.06.2014	On-going	students of the school.	Requires more funding to complete.
2015/16	Kiairathe Secondary school	Construction of a Laboratory-Shelves, drawers fittings, benches, gas and water systems.	1,600,000.00	350,000.00	30.06.2016	Ongoing	Students of the school	Requires more funding to complete.
2017/18	Kiairathe Secondary School	Completion of a laboratory-the remaining works are general finishes, fume chamber finishing and prep& store provision	1,600,000.00	750,000.00	30.06.2018	On-going	students of the school	Funds are being utilised
2019/20	Kiairathe Secondary School	Construction of 2 classrooms to completion	3,200,000.00	2,400,000.00	30.06.2021	Approved	students of the school	Project Approved,funds released ,at procurement stage.
2020/21	Kiairathe Secondary School	Completion of 2(two) storey classrooms-Doors, Windows, plastering, Flooring and painting. (The project was conditionally approved and the set conditions have already been met)	3,200,000.00	800,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.

2012/13	Kiairathe Asst. Chief's Office	Construction of an Assistant Chief's Office.	2,025,000.00	1,200,000.00	30.06.2013	New	Area Ass.chief	Requires more funding to complete.
2015/16	Kiairathe A/chiefs Office	Completion-Electrical works and Armory construction	2,025,000.00	275,000.00	30.06.2016	On-going	Area Ass.chief	Requires more funding to complete.
2016/17	Kiairathe A/chief's Office	Completion-general finishing,plastering,Electrical installation and Painting of Ass. Chiefs office	2,025,000.00	550,000.00	30.06.2017	Complete	Area ass.chief	In-Use
2015/16	Kiamara Chief's Office	Construction of Chief's office	1,400,000.00	1,000,000.00	30.06.2016	Almost Complete	Area Chief	At finishing stage.Requires more funding to complete
2017/18	Kiamara Chief's Office	Completion of Chief's office-project is habitable only few items are remaining-painting,fittings,general finishes and electrification.	1,400,000.00	400,000.00	30.06.2018	Complete	Area Chief	Complete and in-use
2013/14	Kiamara Health Centre	Completion of MCH/SP,Pharmacy & Lab	1,139,538.60	889,538.60	30.06.2014	On-going (devolved)	Area residents	Requires more funding to complete.
2014/15	Kiamara Health Centre	Completion of MCH/SP,Pharmacy & Lab by flooring,plastering and paintings	1,139,538.60	250,000.00	30.06.2015	Complete (Devolved)	Area residents	Complete and in-use.
2013/14	Kiamara Health Centre staff houses	Construction of staff Houses	1,844,253.00	1,494,253.00	30.06.2014	New (Devolved)	Health staff.	Construction on-going.
2015/16	Kiamara Health Centre	Construction of staff house - Electrical works,ceiling painting and drainage.	1,844,253.00	350,000.00	30.06.2016	Complete (Devolved)	Health staff	Complete and in-use.
2012/13	Kiamara Police Post	Electrification of police houses.	200,000.00	200,000.00	30.06.2013	Complete	Security personnel.	Complete and in-use.

2014/15	Kiamara Police Post	Completion of Ass.Chief's office by part walling,roofing,painting and plastering.	450,000.00	450,000.00	30.06.2015	On-going	Area Ass.chief	Requires more funding to complete.
2017/18	Kiamara Police Post	Construction of two single room housing staff units.	2,131,034.49	831,034.49	30.06.2018	On-going	Security personnel.	Requires more funding to complete.
2019/20	Kiamara Police Post	Single housing units (2 units with 2 bedrooms self contained)-fixing of door and windows inclusive of window panes, plastering, floor screeding and tiling, painting and fixing of fascia and barge boards, gutters and downpipe, external pointing and rendering to plinths to completion.	2,131,034.49	1,300,000.00	30.06.2020	Complete	Area residents	Complete and in-use.
2017/18	Kiamara Police Post	Renovation of two staff housing units-plaster, painting and window panes.	300,000.00	300,000.00	30.06.2018	Complete	Security personnel.	Complete and in-use.
2014/15	Kiangunyi Ass.Chief's Office	Completion of Ass.Chief's office by part walling,roofing,painting and plastering.	650,000.00	450,000.00	30.06.2015	New	Area Ass.chief	Requires more funding to complete.
2015/16	Kiangunyi A/chief's Office	Completion-Electrical works and Armory construction	650,000.00	200,000.00	30.06.2016	Complete	Area Ass.chief	In-Use but Furniture remaining

2014/15	Kiangunyi Primary School	Renovation of 10 classrooms,plastering,roofing, painting,2,300,000 will renovate 7 classrooms,landscaping,construction of one staff house.(Renovation of 3 classrooms-837,931)	3,137,931.00	3,137,931.00	30.06.2015	Complete	students of the school.	Complete and in-use
2015/16	Kiangunyi Primary School	Construction of a Model Staff room		500,000.00	30.06.2016	Ongoing	Teaching staff	Requires more funding to complete.
2017/18	Kiangunyi Primary school	Completion of a Model Staffroom- partial plastering,painting,plumbing works and Electrical works		300,000.00	30.06.2018	Complete	Teaching staff	Complete and in-use
2019/20	Kiangunyi Primary School	Renovation of 6 classrooms-reroofing,painting,plastering and flooring to completion	2,250,000.00	2,250,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2020/21	Kiangunyi Girls Secondary School	Construction of a perimeter wall around the 6 acres school compound (perimeter 880mtrs and average height 2.4mtrs)-Phase 1	14,000,000.00	5,000,000.00	30.06.2023	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2015/16	Kiawairegi Primary School	Construction of a toilet	786,528.90	636,528.90	30.06.2016	Ongoing	Students of the school	Finishing remaining.
2018/19	Kiawairegi primary school	Completion of a 4 door toilet-remaining works includes floor screed, external finishes and tiling in urinal	786,528.90	150,000.00	30.06.2019	On going	Students of the school.	Funds are being utilised.completion ongoing.

2020/21	Kiawairegi Primary School	Renovation of 4 (Four) classrooms- reroofing, windows, doors, painting, plastering and flooring to completion.	1,500,000.00	1,500,000.00	30.06.2021			1,875,000.00
2012/13	Kiawambogo Dispensary	Purchase of Mabati and doors for the dispensary.	300,000.00	300,000.00	30.06.2013	To start	Area residents	Funds yet to be disbursed from the Board.
2017/18	Kiawambogo Police Post-Proposed	Construction of 6 No staff Houses	5,000,000.00	5,000,000.00	30.06.2018	Complete	Security personnel.	Complete and handed over to OCPD Kangema.
2018/19	Kiawambogo Police Post	Renovation of administration block-Replacing roof with a slab on one wing,Replacement of doors and windows with metal grills toilet partitioning,replacing defective ceilings, Plastering and painting	2,000,000.00	2,000,000.00	30.06.2019	Complete	Teaching staff	Complete and in use. Handed over to OCPD Kangema.
2019/20	Kiawambogo Police Post	Fencing 3 acres compound with chain link reinforced with barbed wire and concrete posts to completion	700,000.00	700,000.00	30.06.2020	Complete	Area residents	Handed over and in-use.
2019/20	Kiawambogo Police Post	Landscaping-levelling,planting of grass and stone pitching to completion	800,000.00	800,000.00	30.06.2020	Complete	Area residents	Handed over and in-use.
2012/13	Kiawambogo Primary school	Construction of a septic tank	1,394,823.00	244,823.00	30.06.2013	To start	students of the school	Funds yet to be disbursed from the Board.
2013/14	Kiawambogo Primary school	Construction of 8 cubicle toilets	1,394,823.00	500,000.00	30.06.2014	New	students of the school	

2016/17	Kiawambogo Primary School	Completion of a septic Tank- Walling plaster and cover	1,394,823.00	300,000.00	30.06.2017	Ongoing	Students of the school.	Amost complete.
2017/18	Kiawambogo Primary School	Completion of a septic Tank and 8door Toilet- Painting and fittings of doors.	1,394,823.00	350,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2019/20	Kiawambogo Primary School	Renovation of 6(six) classrooms- roofing,plastering,painting, windows and doors to completion	2,250,000.00	2,250,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2020/21	Kiawambogo Primary School	Renovation of 4 (four) classrooms- reroofing, windows, doors, painting, plastering and flooring to completion.	1,500,000.00	1,500,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2016/17	Kiawambogo Secondary school	Completion of a Dining Hall- General painting,wooden Doors completion,Plumbing works and External Finishes	350,000.00	350,000.00	30.06.2017	Complete	Students of the school.	In-Use
2017/18	Kibutha Ass.chief's office	Construction of Ass.chief's office	1,524,979.66	1,524,979.66	30.06.2018	Complete	Area ass.chief	Complete and in-use
2018/19	Kibutha Ass.Chief's Office	Construction of a 3 door toilet	500,000.00	500,000.00	30.06.2019	Ongoing	Students of the school.	Complete and in-use.
2012/13	Kibutha Day Primary	Construction of 1 No. classroom.	700,000.00	700,000.00	30.06.2013	To start	students of the school.	Funds yet to be disbursed by the Board.
2012/13	Kibutha Girls Sec. School	Construction of a retention wall next to the Dinning Hall.	2,150,000.00	1,000,000.00	30.06.2013	On-going	Students of the school.	Construction ongoing,requires more funding to complete.

2015/16	Kibutha Girls' Secondary school	Construction of Retention Wall	2,150,000.00	650,000.00	30.06.2016	Almost Complete	Students of the school	Requires more funding to complete.
2018/19	Kibutha Girls' Sec school	Construction of a Retention wall	2,150,000.00	500,000.00	30.06.2019	Complete	Students of the school.	Complete and in-use.
2013/14	Kibutha Primary School	Construction of one classroom	775,000.00	500,000.00	30.06.2014	New	students of the school.	
2016/17	Kibutha Primary School	Classroom Construction-Partial Plastering and Electrical works.	775,000.00	275,000.00	30.06.2017	Complete	Students of the school.	In-Use
2015/16	Kibutha Primary school	Construction of a Hall	3,400,000.00	900,000.00	30.06.2016	On-going	Students of the school	Requires more funding to complete.
2017/18	kibutha Primary School	Completions of a hall remaining works include roofing works fittings and general finishes.	3,400,000.00	950,000.00	30.06.2018	On-going	Students and parents of the school.	Requires more funding to complete.
2018/19	Kibutha Primary School	Construction of Retention wall-Finishing the last two courses	3,400,000.00	450,000.00	30.06.2019	Ongoing	Students of the school.	Change of activity done by NGCDF BOARD.Funds utilised but it requires more funding to complete.
2019/20	Kibutha Primary School	Completion of a 150 pupil's School Hall-Fixing of internal doors,plastering,floor screeding,external pointing, fixing of window panes, fixing of fascia and barge board, gutters and down pipes, internal and external painting to completion.	3,400,000.00	1,100,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.

2020/21	Kibutha Primary School	Renovation of 4(four) classrooms reroofing, windows, doors, painting, plastering and flooring to completion.	1,500,000.00	1,500,000.00	30.06.2021	To start	students of the school	Funds yet to be received from the Ngcdf Board.
2016/17	Kihoya Primary school	Construction of a Model Staffroom	2,150,000.00	1,800,000.00	30.06.2017	Almost Complete	Teaching staff	Few works remaining. (97% complete)
2017/18	Kihoya Primary school	Completion of a model staffroom-averagely 97% of work has been done the remaining work include floor finishes	2,150,000.00	100,000.00	30.06.2018	1,500,000.00	Teaching staff	Funds released to the pmc
2018/19	Kihoya Primary school	Completion of a model staffroom-averagely 97% of work has been done the remaining work include floor finishes	2,150,000.00	250,000.00	30.06.2019	Ongoing	Teaching staff	Complete and in-use.
2013/14	Kihoya Primary School	Construction of 8 Cubicle Toilets	1,075,000.00	500,000.00	30.06.2014	New	students of the school.	
2015/16	Kihoya Primary School	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	1,075,000.00	250,000.00	30.06.2016	Ongoing	Students of the school	In-Use
2016/17	Kihoya Primary school	Toilet Construction-Doors fixing, roofing, walling and Plumbing works.	1,075,000.00	175,000.00	30.06.2017	On-going	Students of the school.	Few works remaining. (90% complete)
2017/18	Kihoya Primary school	Completion of a 4 door toilet – Painting and fittings of doors.	1,075,000.00	150,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use.
2019/20	Kihoya Primary School	Renovation of Four Classrooms by plastering ,flooring and Painting.	1,600,000.00	1,600,000.00	30.06.2020	Complete	students of the school	Complete and in use

2018/19	Kihoya ACC's Office	Construction of an ACC's Office(Three Offices and Reception)	2,400,000.00	2,400,000.00	30.06.2019	Complete	Assistant County Commissioner	Complete and in-use.
2020/21	Kihoya Assistant Chief's Office	Renovation of 3 room office block; reroofing, windows, doors, painting, plastering and flooring to completion.	884,968.26	884,968.26	30.06.2021	To-Start	Area ass.chief and the area residents.	Funds yet to be received from the Ngcdf Board.
2017/18	Kihoya Chief's Office	Construction of a podium at the chief's office compound.	400,000.00	400,000.00	30.06.2018	Complete	Area residents	Complete and in-use
2017/18	Kihoya DO's Office C I H	Installation of a Constituency Innovation Hub at Kihoya DO's office in partnership with Ministry of ICT through Telcom Kenya	1,169,256.80	1,169,256.80	30.06.2018	Reallocated	Area residents	Funds reallocated to other projects.
2013/14	Kihoya Health Centre-staff houses	Construction of staff Houses	1,844,253.00	1,494,253.00	30.06.2014	On-going	Health personnel	Construction on-going.Requires More funding to complete.
2015/16	Kihoya Health Centre	Construction of staff house - Electrical works,ceiling painting and drainage.	1,844,253.00	350,000.00	30.06.2016	Complete	Health staff	Complete and in-use
2012/13	Kihoya Social Hall	Construction of a Social Hall.	800,000.00	800,000.00	30.06.2013	To start	Area residents	Yet to be approved by the Board, till the BQs and Drawings are done and forwarded.
2016/17	Kiruri Boys Secondary school	Construction of Toilets.	750,000.00	750,000.00	30.06.2017	On-Going	Students of the school.	95% of work complete.
2017/18	Kiruri Boys Secondary school -	Completion of a 6 door Toilet-painting and doors replacement	250,000.00	250,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use

2016/17	Kiruri Chief's Office	Construction of a Chief's office	1,800,000.00	1,800,000.00	30.06.2017	Complete	Area chief	complete and in-use.
2013/14	Kiruri Primary School	Construction of Toilets	750,000.00	500,000.00	30.06.2014	On-Going	Students of the school	Requires more funding to complete.
2015/16	Kiruri Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	750,000.00	250,000.00	30.06.2016	Complete	Students of the school	In-use
2016/17	Kiruri Primary school	Renovation of Classrooms-general Finishes and electrical works	250,000.00	250,000.00	30.06.2017	Complete	Students of the school.	In-Use
2020/21	Kiruri Primary School	Renovation of 8(Eight) classrooms-reroofing, windows, doors, painting, plastering and flooring to completion.	3,000,000.00	3,000,000.00	30.06.2021	To start	Students of the school.	Funds yet to received from the Ngcdf Board.
2017/18	Kiruri Secondary School	Construction of Modern 6 door staff toilet	800,000.00	800,000.00	30.06.2018	Complete	Teaching & Non-teaching staff.	Complete and in-use
2018/19	Michuki Technical Training Institute	Construction of a Dining Hall	4,000,000.00	4,000,000.00	30.06.2019	On-going	Students of the school.	Project ongoing 60% complete.
2013/14	Michuki Youth Polytechnic	Construction of a workshop.	1,275,000.00	500,000.00	30.06.2014	On-going	Students of the institution.	Requires more funding to complete.
2014/15	Michuki Youth Polytechnic	Construction of a workshop.	1,275,000.00	450,000.00	30.06.2015	On-going	Students of the institution.	Requires more funding to complete.
2015/16	Michuki Youth Polytechnic	Construction of One Workshop-Roofing, doors, windows and electrical work	1,275,000.00	325,000.00	30.06.2016	Complete	Students of the institution.	Complete and in-use
2012/13	Monitoring & Evaluation	Monitoring & Evaluation of all CDF projects in the Constituency.	1,566,640.00	1,566,640.00	30.06.2013	Complete	Committee members	Funds Utilised

2013/14	Monitoring & Evaluation	Monitoring & Evaluation of all CDF projects in the Constituency.	1,697,880.90	1,697,880.90	30.06.2014	Complete	Committee members	Funds Utilised
2014/15	Monitoring & Evaluation	Monitoring & Evaluation of all CDF projects in the Constituency.	2,572,334.07	2,572,334.07	30.06.2015	Complete	Committee members	Funds Utilised
2015/16	Mocks/CATs/Assessments	Printing and distribution of Mocks and CATs & Assessment	2,500,000.00	2,500,000.00	30.06.2016	Complete	Constituency students	Funds Utilised
2016/17	Mocks/CATs/Assessments	Printing and distribution of Mocks and CATs & Assessment	2,000,000.00	2,000,000.00	30.06.2017	Complete	Constituency Students	Funds utilised.
2017/18	Mugechi Kaboro Primary School	Completion of a classroom roofing stage, with roofing works being done to completion.	250,000.00	250,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2012/13	Muguru Primary School	Purchase of chairs for a school hall	100,000.00	100,000.00	30.06.2013	Completed	students of the school	The chairs for the school hall have been supplied.
2016/17	Muguru Primary school	Renovation of Four (4)classrooms-roofing, plaster and painting	500,000.00	500,000.00	30.06.2017	Complete	Students of the school.	complete and in-use.
2017/18	Muguru Primary School	Construction of a 4 door Modern toilet	900,000.00	900,000.00	30.06.2018	Complete	students of the school	Complete and in-use
2018/19	Muguru Secondary School	Completion of Construction of a Library-Slab, wall and roofing	7,670,876.00	3,470,876.00	30.06.2019	New	Students of the school.	Walling done and roofing works done.Requires more fundig to complete

2019/20	Muguru Secondary School	Completion of construction of a library-Fixing of doors and window, plastering and floor screeding to suspended floor and tiling, brandering and ceiling fixing , plastering and screeding to staircase well, wall painting, fixing of gutters and downpipes and external pointing to accomodate 100 students to completion	7,670,876.00	4,200,000.00	30.06.2020	Complete	students of the school	Complete and handed over to the school.awaiting furnishing
2016/17	Mukarara Primary School	Renovation of Four classrooms -roofing flour plaster and painting	1,000,000.00	1,000,000.00	30.06.2017	Complete	Students of the school.	complete and in-use.
2020/21	Mukarara Primary School	Renovation of 5 (Five) classrooms -reroofing, windows, doors, painting, plastering and flooring to completion.	1,875,000.00	1,875,000.00	30.06.2021	To start	Students of the school.	Funds yet to received from the Ngcdf Board.
2013/14	Mununga A.P Post	Electrification and wiring of Mununga AP camp	100,000.00	100,000.00	30.06.2014	Complete	Security Personnel	In-Use
2016/17	Mununga A/chief's Office	Construction of an Ass.chief's office	1,800,000.00	1,800,000.00	30.06.2017	Complete	Area ass.chief	In-Use
2019/20	Mununga Ass.Chief's office	Construction of a 4 door Pit latrine toilet to completion	600,000.00	600,000.00	30.06.2020	Complete	Area residents	Handed over and in-use.
2015/16	Mununga Dispensary	Construction-Walling,roofing fittings finishings and electrical works.	1,000,000.00	1,000,000.00	30.06.2016	Complete (Devolved)	Area residents	Handed over to County government.

2016/17	Muringa-Ini Chief's Office	Fencing of the Chief's Office	150,000.00	150,000.00	30.06.2017	Complete	Area chief	In-Use
2012/13	Muringa-ini Chief's Office	electrification and purchase of furniture.	266,083.00	266,083.00	30.06.2013	Complete	Area chief.	In-Use
2016/17	Ndui-Ini Primary school	Classroom Construction-Super structural works,Doors and windows fixing Plastering and Electrical works.	350,000.00	350,000.00	30.06.2017	Complete	Students of the school.	In-Use
2013/14	Nduini Primary School	Construction of 8 Cubicle Toilets	750,000.00	500,000.00	30.06.2014	On-going	Students of the school	Requires more funding to complete.
2016/17	Ndui-Ini Primary school	Toilet Construction-Doors Fixing, Plastering, Painting and plumbing works.	750,000.00	250,000.00	30.06.2017	Complete	Students of the school.	In-Use
2016/17	Ndui-Ini Primary School	Renovation of Four classrooms -roofing floor plaster and painting	1,000,000.00	1,000,000.00	30.06.2017	Complete	Students of the school.	Complete.
2012/13	Nduini Primary School	Renovation of 2 No classes:- plastering of walls, floors, mabati and fixing of windows and doors.	400,000.00	400,000.00	30.06.2013	Complete	Students of the school	Complete and in-use.
2019/20	Nduini Primary School	Renovation of 4 classrooms-reroofing,painting,plastering and flooring to completion	1,500,000.00	1,500,000.00	30.06.2020	Complete	students of the school	Classes renovated and handed over to the school.
2012/13	Ngoe-ini Asst.Chief's Office	Construction of 3 AP houses.	970,127.00	970,127.00	30.06.2013	New	Security personnel.	Requires more funding to complete.
2013/14	Ngoeini Ass.Chief's Office	Completion of Ass.Chief's office by part walling,roofing,painting and plastering.	1,850,000.00	300,000.00	30.06.2014	On-going	Area Ass.chief.	Requires more funding to complete.

2014/15	Ngoe-ini Asst.Chief's Office	Completion of Ass.Chief's office by part walling,roofing,painting and plastering.	1,850,000.00	450,000.00	30.06.2015	On-going	Area Ass.chief.	Requires more funding to complete.
2015/16	Ngoeini A/Chief's Office	Construction of A/chief's Office	1,850,000.00	1,100,000.00	30.06.2016	Complete	Area Ass.chief	In-use
2020/21	Ngoeini Ass.Chief's office	Fencing 1 acre of compound with chain link reinforced with barbed wire and concrete posts to completion	300,000.00	300,000.00	30.06.2021	To start	Area ass.chief and the area residents.	Funds yet to be received from the Ngcdf Board.
2013/14	Ngoeini Primary School	Construction of One Classroom	500,000.00	500,000.00	30.06.2014	Almost Complete	students of the school.	Requires more funding to complete.
2019/20	Ngoe-ini Primary School	Renovation of 6(six) classrooms-re-roofing, plastering,painting, windows and doors to compltion	2,250,000.00	2,250,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2020/21	Ngoeini Primary School	Renovation of 4(four) classrooms-reroofing, windows, doors, painting, plastering and flooring to completion.	1,500,000.00	1,500,000.00	30.06.2021	To start	students of the school.	Funds yet to be received from the Ngcdf Board.
2012/13	Ngooro Primary school	Construction of 2 No. classrooms	925,060.00	925,060.00	30.06.2013	To start	students of the school	Funds yet to be disbursed from the Board.
2013/14	Ngooro Primary school	Construction of 8 Cubicle Toilets	1,025,000.00	500,000.00	30.06.2014	New	students of the school	
2015/16	Ngooro Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	1,025,000.00	250,000.00	30.06.2016	On-going	Students of the school	Almost complete

2016/17	Ngooro Primary school	Toilet Construction-Doors fixing, roofing, walling and Plumbing works.	1,025,000.00	150,000.00	30.06.2017	Complete	Students of the school.	complete.
2017/18	Ngooro Primary school	Completion of 4 door toilets-plastering and painting	1,025,000.00	125,000.00	30.06.2018	To-Start	Students of the school.	Funds released to the pmc.(Land shortage hindering completion due to space)
2019/20	Ngooro Primary School	Construction of 8 Pit latrine door toilet to completion	1,000,000.00	1,000,000.00	30.06.2020	Complete	students of the school	Complete and in use. Handed over to the school
2020/21	Ngooro Primary School	Purchase of 1 ½ acres of land for extension of the school.	2,125,000.00	2,125,000.00	30.06.2021	To-Start	students of the school	Funds yet to be received from the Ngcdf Board.
2015/16	NHIF	Payment of NHIF Deductions	66,200.00	66,200.00	30.06.2016	Complete	NGCDF staff	Funds Utilised
2016/17	NHIF	Payment of NHIF Deductions	66,200.00	66,200.00	30.06.2017	Complete	NGCDF staffs	Funds utilised.
2017/18	NHIF	Payment of Deductions	66,200.00	66,200.00	30.06.2018	Complete	NGCDF staffs	Funds utilised
2018/19	NHIF	Payment of Deductions	46,800.00	46,800.00	30.06.2019	Complete	NGCDF staff	Funds utilised
2019/20	NHIF	Payment of NHIF Deductions	46,800.00	46,800.00	30.06.2020	Complete	NGCDF staffs	Funds utilised
2020/21	NHIF	Payment of NHIF Deductions	55,800.00	55,800.00	30.06.2021	To-Start	NGCDF staffs	Funds yet to be received from the Ngcdf Board.
2020/21	Njii-ithatu Assistant Chief's Office	Construction of 3 room assistant chief's office to completion.	2,200,000.00	2,200,000.00	30.06.2021	To-Start	Area ass.chief and the area residents.	Funds yet to be received from the Ngcdf Board.
2012/13	Njii Ithatu Primary School	Construction of 2 No, Ksh. 1,000,000.00, Pupils toilets, Ksh. 300,000.00, Teachers toilets, Ksh. 200,000.00.	1,500,000.00	1,500,000.00	30.06.2013	Complete	students of the school	Complete and in-use.
2014/15	Njii-Ithatu Primary School	Construction of two classrooms	1,550,000.00	1,000,000.00	30.06.2015	Ongoing	students of the school	requires more funding to complete.

2016/17	Njii-Ithatu Primary school	Two Classrooms Construction- Partial Plastering and Electrical works.	1,550,000.00	550,000.00	30.06.2017	Complete	Students of the school.	complete and in-use.
2016/17	Njii-Ithatu Primary School	Construction of Headteacher's office	900,000.00	750,000.00	30.06.2017	Almost Complete	Headteacher of the school.	90% of work complete.
2017/18	Njii-Ithatu Primary School	Construction of Headteacher's office- painting and partial external finishes.	900,000.00	150,000.00	30.06.2018	Complete	Headteacher of the school.	Complete and in-use
2017/18	Njii-Ithatu Primary school	Completion of an administration block painting works, external finishes and electrical works.	250,000.00	250,000.00	30.06.2018	Complete	Teaching and Non-teaching staff.	Complete and in-use
2016/17	Njii-Ithatu Secondary school	Construction of two Classrooms	2,050,000.00	1,200,000.00	30.06.2017	Ongoing	Students of the school.	roofing and fitting stage
2017/18	Njii-Ithatu Secondary school	Completion of two classrooms- roofing and fitting stage.	2,050,000.00	600,000.00	30.06.2018	Almost Complete	Students of the school	90% complete.
2019/20	Njii-Ithatu Secondary School	Completion of two classrooms- fixing of window panes, wall painting and fixing of fascia and barge board and gutters and downpipes	2,050,000.00	250,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.Awaiting furniture to be functional.
2016/17	Njii-Ithatu Secondary school	Construction of a Pit Latrine	300,000.00	300,000.00	30.06.2017	Complete	Students of the school.	Complete.
2020/21	Njii-Ithatu Secondary School	Purchase of furniture; a) 160 Lockers & chairs @4,580=kshs.732,800 b) 10 Office chairs @2,500=kshs.25,000 c) 4 Tables(4x8) @10,000=40,000	800,000.00	800,000.00	30.06.2021	To-Start	Students of the school.	Funds yet to be received from the Ngcdf Board.

2014/15	Njii-Ithatu A.P Line	Construction of 4 roomed a.p houses.	1,825,000.00	1,000,000.00	30.06.2015	New	Security personnel.	requires more funding to complete.
2015/16	Njii-Ithatu Ap Camp	Completion-Window panes electrical works and latrine construction	1,825,000.00	400,000.00	30.06.2016	Ongoing	Security personnel.	requires more funding to complete.
2016/17	Njii-Ithatu AP Camp	Completion-general finishing, Painting of the AP Camp.	1,825,000.00	275,000.00	30.06.2017	Ongoing	Security personnel.	Requires more funding to complete.
2017/18	Njii-Ithatu AP Camp	Completion of AP Camp-general finishing, Painting Electrical works and securing the compound.	1,825,000.00	150,000.00	30.06.2018	Almost Complete	Security personnel.	requires more funding to construct guard rails. For safety.
2016/17	Njii-Ithatu AP Camp	Construction of Toilets	400,000.00	400,000.00	30.06.2017	Complete	Security personnel.	complete.
2015/16	NSSF	Payment of NSSF Deductions	36,600.00	36,600.00	30.06.2016	Complete	NGCDF staff	Funds Utilised
2016/17	NSSF	Payment of NSSF Deductions	36,600.00	36,600.00	30.06.2017	Complete	NGCDF staffs	Funds utilised.
2017/18	NSSF	Payment of NSSF Deductions	36,600.00	36,600.00	30.06.2018	Complete	NGCDF staffs	Funds utilised
2018/19	NSSF	Payment of NSSF Deductions	103,680.00	103,680.00	30.06.2019	Complete	NGCDF staff	Funds utilised
2019/20	NSSF	Payment of NSSF Deductions	103,680.00	103,680.00	30.06.2020	Complete	NGCDF staffs	Funds utilised
2020/21	NSSF	Payment of NSSF Deductions	64,800.00	64,800.00	30.06.2021	To start	NGCDF staffs	Funds yet to be received from the
2012/13	Nyagatugu Asst/Chief's Office	Construction of an Assistant Chief's Office	1,650,000.00	800,000.00	30.06.2013	On-going	Area ass.chief.	Construction on-going Requires more funding to complete.
2014/15	Nyagatugu A.p camp	Completion of the ass.chief's office by part walling and roofing	1,650,000.00	450,000.00	30.06.2015	On-going	Area ass.chief.	requires more funding to complete.

2015/16	Nyagatugu A/chief's Office	Completion-Window panes Plumbing work and electrical works	1,650,000.00	275,000.00	30.06.2016	On-going	Area Ass.chief	requires more funding to complete.
2017/18	Nyagatugu Ass.chief's Office	Completions of the office-remaining work include electrical works and provision of sanitary facility to the office.	1,650,000.00	125,000.00	30.06.2018	Complete	Area Ass.chief	Funds Utilized
2015/16	Nyagatugu Dispensary	Construction-Walling,roofing fittings finishings and electrical works.	1,000,000.00	1,000,000.00	30.06.2016	Complete	Area residents	complete
2015/16	Nyagatugu Primary School	Construction of a Model Staff room	850,000.00	500,000.00	30.06.2016	Ongoing	Teaching staff	Requires more funding to complete.
2017/18	Nyagatugu Primary School	Completion of a model staffroom finishing stage with painting and decoration being underway.	850,000.00	350,000.00	30.06.2018	On-going	Teaching staff	Almost complete.
2017/18	Nyagatugu Primary School	Construction of a modern 8 door ablution block	1,500,000.00	1,500,000.00	30.06.2018	Complete	Students of the school.	Funds fully utilised.in use
2017/18	Nyagatugu Primary School	Reroofing of four(4) Classrooms	837,689.49	837,689.49	30.06.2018	Complete	students of the school.	Funds fully utilised.in use
2019/20	Nyagatugu Primary School	Renovation of 5(five) classrooms-reroofing,painting,plastering and flooring	1,875,000.00	1,875,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school.
2012/13	Nyagatugu Secondary School	Construction of a kitchen.	990,000.00	440,000.00	30.06.2013	On-going	students of the school.	Requires more funding to complete.
2015/16	Nyagatugu Secondary school	Extension of Kitchen-Painting, verandah, Plumbing works	990,000.00	200,000.00	30.06.2016	Complete	Students of the school	In-Use

2017/18	Nyagatugu Secondary school	Completion of a kitchen -tiling has been done the remaining work is plumbing works i.e. drainage system.	990,000.00	350,000.00	30.06.2018	Complete	Students & Non-teaching staff.	Complete and in-use
2016/17	Nyagatugu Secondary school	Completion of a Toilet-General painting works	100,000.00	100,000.00	30.06.2017	Complete	Students of the school.	In-Use
2017/18	Nyagatugu Secondary school	Construction of two classrooms.	2,400,000.00	2,400,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2012/13	Nyakahura Asst. Chief's Office	Construction of an Asst. Chief's Office	1,350,000.00	1,200,000.00	30.06.2013	On-going	Area ass.chief	On-going
2015/16	Nyakahura A/chief's Office	Completion-Painting, Floor finishes and electrical works	1,350,000.00	150,000.00	30.06.2016	Complete	Area Ass.chief	complete
2013/14	Nyakahura Police Post	Construction of an Ap Camp	1,800,000.00	1,000,000.00	30.06.2014	On-going	Security personnel.	Requires more funding to complete.
2015/16	Nyakahura Ap Camp	Completion-Window panes electrical works and latrine construction	1,800,000.00	400,000.00	30.06.2016	Complete	Security personnel.	Awaiting Officers deployment
2016/17	Nyakahura AP Camp	Construction of Toilets	1,800,000.00	400,000.00	30.06.2017	Complete	Security personnel.	In-Use
2014/15	Nyakahura Primary School	Construction of 8 Cubicle Toilets	750,000.00	450,000.00	30.06.2015	On-going	Students of the school	Requires more funding to complete.
2015/16	Nyakahura Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works & fixing doors	750,000.00	300,000.00	30.06.2016	Complete	Students of the school	In-Use

2017/18	Nyakahura Primary School	Renovation of 8 no classrooms -remaining works to be done include painting works and partial plaster works to remaining classes.	250,000.00	250,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2014/15	Nyakahura Secondary School	Construction of a 6 door septic toilet.	1,300,000.00	950,000.00	30.06.2018	New	Students of the school	At half way complete. Requires more funding to complete.(reallocated from audit fee and S.K Memorial Dispensary)
2019/20	Nyakahura Secondary School	Completion of 8 door Pit latrine toilet-Fixing of doors, fascia ,gutters and downpipes internal plastering, floor screeding, painting, external finishes and internal and external plumbing works	1,300,000.00	350,000.00	30.06.2020	Complete	students of the school	Complete and in-use
2012/13	Office Project	Construction of CDF Office.	5,000,000.00	5,000,000.00	30.06.2013	Complete	Constituency residents & NGCDF staffs	The CDF office is completed and in-use.
2012/13	Recurrent Expenditure	Maintenance of office computers,printers, photocopiers and purchase of office vehicle fuel for M & E of CDF projects in the Constituency	2,349,960.00	2,349,960.00	30.06.2013	Complete	NGCDF office	Funds Utilised

2013/14	Recurrent Expenditure	Maintenance of office computers, printers, photocopiers and purchase of office vehicle fuel for M & E of CDF projects in the Constituency	3,395,761.80	3,395,761.80	30.06.2014	Complete	NGCDF office	Funds Utilised
2019/20	Rwathia ACC's Office	Purchase of Furniture: a) 1 executive desk size 1800*900*700 polished mahogany @84,500 b) 3 executive chair @20,000 total 60,000 c) 5 visitors chairs @ 10,500 total 52,500 d) 2 Four seater metallic chair @27,500 total 53,000	250,000.00	250,000.00	30.06.2020	Complete	Area residents	Furniture purchased and in-use.
2012/13	Rwathia Chief's Camp	Construction of a Chief's Office	1,350,000.00	200,000.00	30.06.2013	On-going	Area chief.	The project is at the roofing stage. Funds for FY 12/13 yet to be disbursed by the Board.
2013/14	Rwathia Chief's Office	Completion of a Chief's office	1,350,000.00	550,000.00	30.06.2014	On-going	Area chief.	Requires more funding to complete.
2014/15	Rwathia Chief's Office	Completion of the Ass. Chief's Office by part walling, plastering and painting.	1,350,000.00	450,000.00	30.06.2015	On-going	Area chief.	Requires more funding to complete.
2017/18	Rwathia Chief's office	Completion of the Chief's office -remaining items include electrical works and paving around the house.	1,350,000.00	150,000.00	30.06.2018	Complete	Area Chief	Complete and in-use

2012/13	Rwathia Dispensary.	Construction of toilets.	150,000.00	100,000.00	30.06.2013	On-going	Health staff & area residents	Almost complete
2013/14	Rwathia Dispensary.	Completion of toilets	150,000.00	50,000.00	30.06.2014	Completed	Health staff & area residents	Complete.
2015/16	Rwathia Girls Secondary school	Painting and electrical installation	200,000.00	200,000.00	30.06.2016	Complete	Students of the school	In-use.
2012/13	Rwathia Day Secondary School	Construction of 1 No. class.	744,824.00	544,824.00	30.06.2013	On-going	students of the school.	Requires more funding to complete.
2015/16	Rwathia Mixed Secondary school	Construction of C/room-roofing, doors and window fixing	744,824.00	200,000.00	30.06.2016	Complete	Students of the school	Complete and in-use
2013/14	Rwathia Mixed Sec School	Construction of one class	700,000.00	400,000.00	30.06.2014	Ongoing	students of the school.	Requires more funding to complete.
2017/18	Rwathia mixed secondary School	Completion of class room - remaining works include general finishes and electrical installation.	700,000.00	300,000.00	30.06.2018	Complete	Students of the school.	Complete and in-use
2015/16	Rwathia Mixed Secondary school	Fixing doors, Plastering, Painting and electrical installation	1,250,000.00	500,000.00	30.06.2016	Complete	Students of the school	In-use
2017/18	Rwathia Mixed Sec School	Completion of an Administration Block - remaining including painting plumbing works and electrical works.	1,250,000.00	750,000.00	30.06.2018	Complete	Teaching staff	Complete and in-use
2018/19	Rwathia Mixed Secondary School	Purchase of a Student talent improvement Equipment ie Mixer,Speakers,Keyboard,Mic rophone and Drum-Kshs.175,000,TV Screen Ksh 40,000 and DVD player Ksh 5,000	220,000.00	220,000.00	30.06.2019	Complete	Students of the school.	Funds received and disubursed to the pmc.,,procurement process ongoing for the purchase

2012/13	Rwathia Police Post.	Construction of 4 AP houses.	1,600,000.00	1,600,000.00	30.06.2013	Complete	Security Personnel	Complete and in-use
2015/16	Rwathia Primary School	Construction of a toilet	1,700,000.00	600,000.00	30.06.2016	Ongoing	Students of the school	Almost complete
2016/17	Rwathia Primary School	Toilet Completion-Doors Fixing, Plastering, Painting and plumbing works	1,700,000.00	250,000.00	30.06.2017	Ongoing	Students of the school.	requires more funding.
2017/18	Rwathia Primary School	Completion4 door toilet -, walling construction roofing and painting	1,700,000.00	850,000.00	30.06.2018	Complete	students of the school	Complete and in-use.
2019/20	Rwathia primary School	Construction of 8 door Pit latrine toilet to completion	1,150,000.00	1,150,000.00	30.06.2020	Complete	students of the school	Project completed and handed over to the school. In-use
2020/21	Rwathia Primary School	Renovation of 9(nine) classrooms-reroofing, windows, doors, painting, plastering and flooring to completion.	3,375,000.00	3,375,000.00	30.06.2021	To start	students of the school	Funds yet to received from the Ngcdf Board.
2012/13	Sports Activities	Soccer Activities For organizing soccer tournaments volleyball tournaments, cycling,athletics and games for the disabled activities in Kangema Constituency.	1,566,640.00	1,566,640.00	30.06.2013	Complete	Constituency residents.	Funds utilised.
2013/14	Sports Activities	Soccer Activities For organizing soccer tournaments volleyball tournaments, cycling,athletics and games for the disabled activities in Kangema Constituency.	1,131,920.60	1,131,920.60	30.06.2014	Complete	Constituency residents.	Funds utilised.

2014/15	Sports Activities	Carry out constituency sports tournament and the winning teams/schools to be awarded with trophies,balls and game kits.	1,714,889.38	1,714,889.38	30.06.2015	Complete	Constituency residents.	Funds utilised.
2015/16	Constituency Sports Tournament	Carry out Constituency Sports tournament and the winning teams/schools to be awarded	1,946,908.90	1,946,908.90	30.06.2016	Complete	Constituency residents.	Funds Utilised
2016/17	Constituency Sports Tournament	Carry out Constituency Sports tournament and the winning teams/schools to be awarded	1,637,931.00	1,637,931.00	30.06.2017	Complete	Constituency Residents	Funds utilised.
2017/18	Constituency Sports Tournament	Carry out Constituency Sports tournament and the winning teams/schools to be awarded	1,644,827.59	1,644,827.59	30.06.2018	Complete	Constituency Residents.	Funds utilised
2017/18	Constituency Sports Tournament	Carry out Constituency Sports tournament and the winning teams/schools to be awarded	227,586.20	227,586.20	30.06.2018	Complete	Constituency residents	funds utilised
2018/19	Constituency Sports Tournament	Carry out Constituency Sports tournament and the winning teams/schools to be awarded	2,180,818.00	2,180,818.00	30.06.2019	Complete	Constituency residents	Funds utilised
2019/20	Constituency Sports Tournament	To Carry out Constituency Sports tournament as follows: a) Facilitation(meetings and	2,747,354.50	2,747,354.50	30.06.2020	On-going	Constituency residents	Funds are being utilized by the Pmc. League in progress.
2020/21	Constituency Sports Tournament	Organization of Constituency Sports tournaments,purchase of balls and uniforms and awarding of trophies to the winning teams .	2,742,747.59	2,742,747.59	30.06.2021	To start	Constituency residents	Funds yet to be received from the Ngcdf Board.
2012/13	St. John's Primary School	Construction of 1 No. class	534,116.00	534,116.00	30.06.2013	Almost Complete	students of the school.	Requires more funding to complete.

2015/16	St John's Primary School	Construction of a Model Staff room	1,250,000.00	500,000.00	30.06.2016	Ongoing	Teaching staff	Requires more funding to complete.
2017/18	St. John's Kiruri Primary School	Completion of a model staffroom roofing stage with roofing cover being windows and doors.	1,250,000.00	750,000.00	30.06.2018	Complete	Teaching staff	Complete and in-use
2014/15	St. John's Kiruri Primary School	Completion of toilets by plastering,painting and fixing doors	300,000.00	300,000.00	30.06.2015	Complete	students of the school.	Complete and in-use
2020/21	St. John's Primary School	Construction of 2 (two) classrooms to completion	2,500,000.00	2,500,000.00	30.06.2021	To start	students of the school.	Funds yet to be received from the Ngcdf Board.
2014/15	Strategic plan	To review old strategic plan and develop a new 5yr development plan	2,000,000.00	2,000,000.00	30.06.2015	Complete	Constituency residents	Old strategic plan reviewed. New one in place and being implemented.
2017/18	Strategic Plan	Review of Strategic Plan	500,000.00	500,000.00	30.06.2018	Complete	Constituency residents	Final strategic plan document prepared. At implementation stage.
2012/13	Thirikwa AP Post	Construction of 3 AP houses.	1,750,000.00	800,000.00	30.06.2013	New	Security personnel.	Funds are being utilised.Construction ongoing.
2013/14	Thirikwa AP Houses	Construction of AP houses	1,750,000.00	500,000.00	30.06.2014	On-going	Security personnel.	Requires more funding to complete.
2017/18	Thirikwa AP Camp-	Construction of an AP camp-Roofing, plaster and painting.	1,750,000.00	450,000.00	30.06.2018	Complete	Security personnel.	complete
2014/15	Thirikwa Primary School	Construction of a staffroom	1,500,000.00	1,000,000.00	30.06.2015	New	Teaching staff	Requires more funding to complete.
2015/16	Thirikwa Primary School	Construction of a Model Staff room	1,500,000.00	500,000.00	30.06.2016	Complete	Teaching staff	Complete.
2020/21	Thirikwa Primary School	Construction of bio digester for use by 150 pupils to completion.	923,000.00	923,000.00	30.06.2021	To start	Students of the school	Funds yet to be received from the Ngcdf Board.

2014/15	Tuthu A.P camp	Construction of 4 roomed a.p houses.	1,550,000.00	950,000.00	30.06.2015	New	Security personnel.	Requires more funding to complete.
2015/16	Tuthu Ap Camp	Completion-Latrine and bathroom Construction	1,550,000.00	450,000.00	30.06.2016	Complete	Security personnel.	Awaiting Officers deployment
2016/17	Tuthu AP Camp	Fencing of the AP Camp	1,550,000.00	150,000.00	30.06.2017	Complete	Security personnel.	In-Use
2018/19	Tuthu Ass/Chief's office	Construction of Ass.Chief's office	2,575,473.00	1,275,473.00	30.06.2019	New	Area Ass.chief	Fund fully utilized.52% complete,requires more funding to complete.
2019/20	Tuthu Ass.Chief's Office	Completion of office block (3 offices)-fixing of door and windows inclusive of window panes, plastering, floor screeding and tiling, painting and fixing of fascia and barge boards, gutters and downpipe, external pointing and rendering to plinths	2,575,473.00	1,300,000.00	30.06.2020	Complete	Area residents	Complete and in-use.
2016/17	Tuthu Chief's Office	Construction of a Chief's office	1,800,000.00	1,800,000.00	30.06.2017	Complete	Area chief	Complete and in-use.
2019/20	Tuthu Chief's Office	Construction of a 5 door Pit latrine toilet to completion	869,747.61	869,747.61	30.06.2020	Complete	Area residents	Complete and in-use.
2013/14	Tuthu Primary School	Construction of 8 Cubicle Toilets	850,000.00	400,000.00	30.06.2014	New	Students of the school	Funds disbursed to the pmc construction ongoing.
2015/16	Tuthu Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	850,000.00	250,000.00	30.06.2016	Ongoing	Students of the school	Almost complete

2016/17	Tuthu Primary school	Toilet Construction-Roofing, Plastering, Painting and plumbing works.	850,000.00	200,000.00	30.06.2017	Complete	Students of the school.	In-Use
2020/21	Tuthu Primary School	Renovation of 8(Eight) classrooms-reroofing, windows, doors, painting, plastering and flooring to completion.	3,000,000.00	3,000,000.00	30.06.2021	To start	Students of the school.	Funds yet to be received from the Ngcdf Board.
2012/13	Tuthu Youth Polytechnic	Renovation of 4 No. workshops.	1,000,000.00	1,000,000.00	30.06.2013	Complete	students of the institution.	Complete and in-use.
2014/15	Tuthu Youth Polytechnic	Renovation of Two Workshops,plastering,flooring and paintings.	450,000.00	450,000.00	30.06.2015	Complete	students of the institution.	Complete and in-use.
2013/14	Wanjerere Primary School	Renovation of Four Classrooms by plastering ,flooring and Painting.	500,000.00	500,000.00	30.06.2014	Complete	students of the school	In-Use
2017/18	Wanjerere Primary School	Renovation of 5 No.classrooms-walling, flooring, plastering, painting, window panes and doors.	800,000.00	800,000.00	30.06.2018	Complete	students of the school	Funds fully utilised.In use
2018/19	Wanjerere Primary school	Renovation of Five (5 No) classrooms-changing of roofing sheets and defaced timber members, plaster, floor screed and glazing	1,100,000.00	1,100,000.00	30.06.2019	Complete	students of the school	Complete and in-use.
2012/13	Wanjerere Secondary School	Construction of 2 No. classes.	1,000,000.00	1,000,000.00	30.06.2013	Complete	Students of the school	Complete and in-use.
2013/14	Wanjerere Secondary School	Construction of one class	500,000.00	500,000.00	30.06.2014	On-going	Students of the school	Requires more funding to complete.

2014/15	Wanjerere Secondary School	Construction of a classroom	900,000.00	450,000.00	30.06.2015	On-going	Students of the school	Requires more funding to complete.
2015/16	Wanjerere Secondary school	Construction of C/room-Paving round, verandah, painting and electrical installation	900,000.00	450,000.00	30.06.2016	Complete	Students of the school	In-Use
2015/16	Wanjerere Sec School	Classroom construction	800,000.00	800,000.00	30.06.2016	Complete	Students of the school	In-Use
2016/17	Wanjerere Sec School	Construction of a 200 student Dining Hall	5,800,000.00	5,200,000.00	30.06.2017	On-going	Students of the school	Requires more funding to complete.80% complete.(Reallocated from Kangema Complex Pry Sch.Kshs5.2m)
2018/19	Wanjerere Secondary School	Completion of a Dining Hall-Plaster, painting, floor, doors, windows and staircase	5,800,000.00	600,000.00	30.06.2019	Complete	Students of the school.	Complete and in-use.
2019/20	Wanjerere Secondary School	Construction of an 7 room administration block to completion	5,450,000.00	5,450,000.00	30.06.2020	On-going	students of the school	Funds disbursed to the pmc construction ongoing.80% complete
2016/17	Watuha Primary School	Purchase of three (3) 10,000 litre water tanks For Water Harvesting	300,000.00	300,000.00	30.06.2017	Complete	Students of the school.	In-Use
2012/13	Watuha Secondary School	Construction of a Dormitory.	6,300,000.00	1,200,000.00	30.06.2013	New	students of the school	Funds yet to be disbursed from the Board.
2014/15	Watuha Secondary School	Construction of a Dormitory	6,300,000.00	1,500,000.00	30.06.2015	Ongoing	students of the school	Foundation being laid. Construction ongoing.
2015/16	Watuha Secondary school	Construction of a Dormitory-Finishing of super structural works plumbing and electrical works	6,300,000.00	1,000,000.00	30.06.2016	Ongoing	Students of the school	Requires more funding to complete.

2017/18	Watuha Sec School	Completion of a100 students Dormitory - glazing fixing, rendering works, External Pointing and Electrical installation	6,300,000.00	1,500,000.00	30.06.2018	Ongoing	Students of the school	Almost complete.
2018/19	Watuha Secondary School	Completion of Dormitory- Partial walling , roofing, plaster and painting	6,300,000.00	1,100,000.00	30.06.2019	Complete	Students of the school.	Phase I Complete and in-use.Requires more funding to complete phase II
2019/20	Watuha Secondary School	construction ofDormitory for 100 students- hardcore packing, ground floor screeding, walling, roofing, fixing of windows and door, plastering and floor screeding and painting to completion.	2,200,000.00	2,200,000.00	30.06.2020	On-going	students of the school	Tender awarded ,construction ongoing.